

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 22
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಐವನ್ ಡಿ'ಸೋಜಾ (ನಾಮ ನಿರ್ದೇಶನ ಹೊಂದಿದವರು) ಹಾಗೂ ಶ್ರೀ ಎನ್.ಅಪ್ಪಾಜಿಗೌಡ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಂದ ಚುನಾಯಿತರಾದವರು)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 03-03-2020
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																																																																																											
ಅ)	2018-19, 2019-20 ರಲ್ಲಿ ಕರ್ನಾಟಕದಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿವೃದ್ಧಿಗೆ ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಬಿಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನವೆಷ್ಟು? ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಬಿಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನವೆಷ್ಟು? ಸದರಿ ಅನುದಾನವನ್ನು ಯಾವ ಯಾವ ಯೋಜನೆಗಳಿಗೆ ಉಪಯೋಗಿಸಲು ನಿರ್ಧರಿಸಲಾಗಿದೆ: ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಗುರುತಿಸಿರುವ ನಗರಗಳವಾರು ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು (ವಿವರ ಒದಗಿಸುವುದು).	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಇಲ್ಲಿಯವರೆಗೆ ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ಬಿಡುಗಡೆಯಾದ ವರ್ಷವಾರು/ನಗರವಾರು ಅನುದಾನದ ವಿವರ ಈ ಕೆಳಗಿನಂತಿವೆ:</p> <p style="text-align: right;">(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</p> <table border="1"> <tr> <th>ಕ್ರ.ಸಂ</th><th>ನಗರಗಳು</th><th>2015-16</th><th>2016-17</th><th>2017-18</th><th>2018-19</th><th>2019-20</th><th>ಒಟ್ಟು</th></tr> <tr> <th></th><th></th><th>ಕೇಂದ್ರ</th><th>ರಾಜ್ಯ</th><th>ಕೇಂದ್ರ</th><th>ರಾಜ್ಯ</th><th>ಕೇಂದ್ರ</th><th>ರಾಜ್ಯ</th><th>ಕೇಂದ್ರ</th><th>ರಾಜ್ಯ</th><th></th></tr> <tr> <td>1</td><td>ಬೆಳಗಾವಿ</td><td>2</td><td>0</td><td>194</td><td>194</td><td>0</td><td>6</td><td>0</td><td>0</td><td>396</td></tr> <tr> <td>2</td><td>ದಾವಣಗೆರೆ</td><td>2</td><td>0</td><td>194</td><td>194</td><td>0</td><td>6</td><td>0</td><td>0</td><td>396</td></tr> <tr> <td>3</td><td>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</td><td>2</td><td>0</td><td>0</td><td>0</td><td>109</td><td>105</td><td>0</td><td>4</td><td>386</td></tr> <tr> <td>4</td><td>ಮಂಗಳೂರು</td><td>2</td><td>0</td><td>0</td><td>0</td><td>109</td><td>105</td><td>0</td><td>4</td><td>301</td></tr> <tr> <td>5</td><td>ಶಿವಮೊಗ್ಗ</td><td>2</td><td>0</td><td>0</td><td>0</td><td>109</td><td>105</td><td>0</td><td>4</td><td>307</td></tr> <tr> <td>6</td><td>ತುಮಕೂರು</td><td>2</td><td>0</td><td>0</td><td>0</td><td>109</td><td>105</td><td>0</td><td>4</td><td>307</td></tr> <tr> <td>7</td><td>ಬೆಂಗಳೂರು</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>0</td><td>50</td><td>50</td><td>210</td></tr> <tr> <td></td><td>ಒಟ್ಟು</td><td>12</td><td>0</td><td>388</td><td>388</td><td>436</td><td>432</td><td>50</td><td>66</td><td>2303</td></tr> </table> <p>ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿಯನುಸಾರ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನ (SCM), ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವ (PPP) ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಅನುದಾನ (Convergence)ದಲ್ಲಿ ರಾಜ್ಯದ 7 ನಗರಗಳಲ್ಲಿ ಮೂಲಭೂತ ಸೌಕರ್ಯ, ಸಾರ್ವಜನಿಕ ಪ್ರದೇಶಗಳ ಅಭಿವೃದ್ಧಿ, ಉದ್ಯಾನವನ, ಮಾರುಕಟ್ಟೆ, ಕ್ರೀಡಾಂಗಣ, ವಾಹನ ನಿಲುಗಡೆ ತಾಣ, ಸ್ಮಾರ್ಟ್ ಶಾಲೆಗಳು ಹಾಗೂ ನಗರದ ವಿವಿಧ ಸೇವೆಗಳ ಸಮರ್ಪಕ ಬಳಕೆಗೆ ಪೂರಕವಾಗಿ "ಕಮಾಂಡ್ ಅಂಡ್ ಕಂಟ್ರೋಲ್ ಸೆಂಟರ್", ಎಲ್.ಇ.ಡಿ ಬೀದಿ-ದೀಪಗಳ ಅಳವಡಿಕೆಯು ಸೇರಿದಂತೆ ಹಲವಾರು ಕಾಮಗಾರಿಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿರುತ್ತದೆ.</p> <p>ರಾಜ್ಯದ 7 ಸ್ಮಾರ್ಟ್ ಸಿಟಿಗಳಲ್ಲಿ, ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ನಗರವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು "ಅನುಬಂಧ-1 ರಲ್ಲಿ" ನೀಡಿದೆ.</p>	ಕ್ರ.ಸಂ	ನಗರಗಳು	2015-16	2016-17	2017-18	2018-19	2019-20	ಒಟ್ಟು			ಕೇಂದ್ರ	ರಾಜ್ಯ	ಕೇಂದ್ರ	ರಾಜ್ಯ	ಕೇಂದ್ರ	ರಾಜ್ಯ	ಕೇಂದ್ರ	ರಾಜ್ಯ		1	ಬೆಳಗಾವಿ	2	0	194	194	0	6	0	0	396	2	ದಾವಣಗೆರೆ	2	0	194	194	0	6	0	0	396	3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	2	0	0	0	109	105	0	4	386	4	ಮಂಗಳೂರು	2	0	0	0	109	105	0	4	301	5	ಶಿವಮೊಗ್ಗ	2	0	0	0	109	105	0	4	307	6	ತುಮಕೂರು	2	0	0	0	109	105	0	4	307	7	ಬೆಂಗಳೂರು	0	0	0	0	0	0	50	50	210		ಒಟ್ಟು	12	0	388	388	436	432	50	66	2303
ಕ್ರ.ಸಂ	ನಗರಗಳು	2015-16	2016-17	2017-18	2018-19	2019-20	ಒಟ್ಟು																																																																																																						
		ಕೇಂದ್ರ	ರಾಜ್ಯ	ಕೇಂದ್ರ	ರಾಜ್ಯ	ಕೇಂದ್ರ	ರಾಜ್ಯ	ಕೇಂದ್ರ	ರಾಜ್ಯ																																																																																																				
1	ಬೆಳಗಾವಿ	2	0	194	194	0	6	0	0	396																																																																																																			
2	ದಾವಣಗೆರೆ	2	0	194	194	0	6	0	0	396																																																																																																			
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	2	0	0	0	109	105	0	4	386																																																																																																			
4	ಮಂಗಳೂರು	2	0	0	0	109	105	0	4	301																																																																																																			
5	ಶಿವಮೊಗ್ಗ	2	0	0	0	109	105	0	4	307																																																																																																			
6	ತುಮಕೂರು	2	0	0	0	109	105	0	4	307																																																																																																			
7	ಬೆಂಗಳೂರು	0	0	0	0	0	0	50	50	210																																																																																																			
	ಒಟ್ಟು	12	0	388	388	436	432	50	66	2303																																																																																																			
ಆ)	ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಕಂಪನಿಯು ಅಧಿಕಾರಿಗಳಿಗೆ ಸಂಬಳ ನೀಡುವುದಕ್ಕಾಗಿ ಮಾತ್ರ ಸೀಮಿತಗೊಂಡಿವೆ ಎಂಬ ಭಾವನೆಗಳಿದ್ದು ಈ ಬಗ್ಗೆ ಸರ್ಕಾರದ ನಿಲುವೇನು;	<ul style="list-style-type: none"> ಕೇಂದ್ರ ಸರ್ಕಾರವು ದಿನಾಂಕ 25.06.2015 ರಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನಕ್ಕೆ ಚಾಲನೆ ನೀಡಿದ್ದರೂ, ಕರ್ನಾಟಕ ರಾಜ್ಯದಲ್ಲಿ ಈ ಅಭಿಯಾನವು 2016ರಲ್ಲಿ ಪ್ರಾರಂಭವಾಗಿರುತ್ತದೆ. ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಪರಿಕಲ್ಪನೆಯು ಬೇರೆ ಯೋಜನೆಗಳಿಗಿಂತ ಭಿನ್ನವಾಗಿದ್ದು, ಪ್ರತ್ಯೇಕ "ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನದ" (SPV) ಸ್ಥಾಪನೆ, ಯೋಜನಾ ಸಮಾಲೋಚಕರ ನೇಮಕಾತಿ ಹಾಗೂ ಅನುಷ್ಠಾನದ ಮಾರ್ಗದರ್ಶಿ ಸೂತ್ರಗಳ ಅನುಮೋದನೆಯ ಹಲವಾರು ಹಂತಗಳನ್ನು ಹೊಂದಿರುವುದರಿಂದ ಕಾಮಗಾರಿಗಳ ಪ್ರಾರಂಭಕ್ಕೆ ಕಾಲಾವಕಾಶ ಬೇಕಾಗಿರುತ್ತದೆ. ಅಲ್ಲದೇ ಸದರಿ ಅಭಿಯಾನದಲ್ಲಿ ರಾಜ್ಯದ 7 ನಗರಗಳು, ಬೇರೆ ಬೇರೆ ಸುತ್ತಿನಲ್ಲಿ ಆಯ್ಕೆಯಾಗಿದ್ದು, ವಿವರಗಳು ಕೆಳಕಂಡಂತಿವೆ: <table border="1"> <tr> <th>ಕ್ರ.ಸಂ</th><th>ನಗರಗಳು</th><th>ಸ್ಪರ್ಧೆ ಸುತ್ತ</th><th>ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ</th></tr> <tr> <td>1</td><td>ಬೆಳಗಾವಿ</td><td>1</td><td>28.01.2016</td></tr> <tr> <td>2</td><td>ದಾವಣಗೆರೆ</td><td>1</td><td>28.01.2016</td></tr> <tr> <td>3</td><td>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>4</td><td>ಮಂಗಳೂರು</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>5</td><td>ಶಿವಮೊಗ್ಗ</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>6</td><td>ತುಮಕೂರು</td><td>2</td><td>03.10.2016</td></tr> <tr> <td>7</td><td>ಬೆಂಗಳೂರು</td><td>3</td><td>23.06.2017</td></tr> </table>	ಕ್ರ.ಸಂ	ನಗರಗಳು	ಸ್ಪರ್ಧೆ ಸುತ್ತ	ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ	1	ಬೆಳಗಾವಿ	1	28.01.2016	2	ದಾವಣಗೆರೆ	1	28.01.2016	3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	2	03.10.2016	4	ಮಂಗಳೂರು	2	03.10.2016	5	ಶಿವಮೊಗ್ಗ	2	03.10.2016	6	ತುಮಕೂರು	2	03.10.2016	7	ಬೆಂಗಳೂರು	3	23.06.2017																																																																											
ಕ್ರ.ಸಂ	ನಗರಗಳು	ಸ್ಪರ್ಧೆ ಸುತ್ತ	ಆಯ್ಕೆಯಾದ ದಿನಾಂಕ																																																																																																										
1	ಬೆಳಗಾವಿ	1	28.01.2016																																																																																																										
2	ದಾವಣಗೆರೆ	1	28.01.2016																																																																																																										
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	2	03.10.2016																																																																																																										
4	ಮಂಗಳೂರು	2	03.10.2016																																																																																																										
5	ಶಿವಮೊಗ್ಗ	2	03.10.2016																																																																																																										
6	ತುಮಕೂರು	2	03.10.2016																																																																																																										
7	ಬೆಂಗಳೂರು	3	23.06.2017																																																																																																										

- ಸದರಿ ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿ ಅನುಸಾರ ಯೋಜನಾ ಅನುಷ್ಠಾನಕ್ಕಾಗಿ ಆಯ್ಕೆಯಾದ ನಗರಗಳಲ್ಲಿ “ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳನ್ನು ನಿಯಮಿತ” ಕಂಪನಿಯಾಗಿ, ಕಂಪನಿ ಕಾಯ್ದೆ-2013 ರಡಿಯಲ್ಲಿ ಸ್ಥಾಪಿಸಲಾಗಿದ್ದು, ಸದರಿ ಕಾರ್ಯಕ್ಕೆ ಹೆಚ್ಚಿನ ಕಾಲಾವಕಾಶ ಸಂದಿದೆ.
- ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿಯಂತೆ, ಸ್ಥಾಪಿಸಲಾದ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳಿಗೆ ಸ್ವಾಯತ್ತ ಮತ್ತು ಅಧಿಕಾರ ಪ್ರತ್ಯಾಯೋಜನೆಯನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರವು ಸಚಿವ ಸಂಪುಟದ ಅನುಮೋದನೆ ಪಡೆದು ದಿನಾಂಕ:15.09.2017 ರಂದು ನೀಡಿದ್ದು, ಸದರಿ ಪ್ರತ್ಯಾಯೋಜನೆಯು ನೂತನ ಪ್ರಯತ್ನವಾಗಿದ್ದು, ಇದಕ್ಕೆ ಹೆಚ್ಚಿನ ಕಾಲಾವಧಿ ಅಗತ್ಯವಾಗಿತ್ತು.
- ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳಲ್ಲಿ ಕಾರ್ಯನಿರ್ವಹಿಸಲು ಸಿಬ್ಬಂದಿ ನೇಮಕಾತಿ ಪ್ರಕ್ರಿಯೆಗೂ ಸಾಕಷ್ಟು ಕಾಲಾವಕಾಶ ಹಿಡಿದಿರುತ್ತದೆ.
- ರಾಜ್ಯದ ಎಲ್ಲಾ 7 ನಗರಗಳಲ್ಲಿ ಈಗಾಗಲೇ ಯೋಜನಾ ಸಮಾಲೋಚಕರನ್ನು ನೇಮಿಸಲಾಗಿದ್ದು, ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗಳ ಸಿದ್ಧಪಡಿಸಿ, ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಕೈಗೊಂಡು ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.
- ಅಭಿಯಾನದಡಿ 7 ನಗರಗಳಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದ ಯೋಜನೆಗಳನ್ನು ಕೈಗೊಂಡಿದ್ದು ಈ ಯೋಜನೆಗಳ ಪ್ರಗತಿ ಕೆಳಕಂಡಂತಿದೆ:

(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

ಕಾಮಗಾರಿಗಳ ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ
ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	92	146.88
ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	292	5318.24
ಟೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	72	1447.78
ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	62	2079.25

ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಎಲ್ಲಾ 7 ನಗರಗಳಲ್ಲಿ ಇಲ್ಲಿಯವರೆಗೆ ಒಟ್ಟು ರೂ.750.00 ಕೋಟಿ ಅನುದಾನವನ್ನು ಬಳಕೆ ಮಾಡಲಾಗಿರುತ್ತದೆ.

ಮೇಲ್ಕಾಣಿಸಿದ ಯೋಜನೆಯ ಪ್ರಾರಂಭಿಕ ರೂಪರೇಷೆಗಳನ್ನು ಅಭ್ಯರ್ಥಿಗೊಳಿಸಿ ಯೋಜನೆಗಳ ಅನುಷ್ಠಾನವನ್ನು ಸಮಂಜಸವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ ಮತ್ತು ಕಾಲ ಕಾಲಕ್ಕೆ ಕೇಂದ್ರ ಸರ್ಕಾರ ನೀಡಿರುವ ಮಾರ್ಗಸೂಚಿಯಂತೆ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.

- ಇ) ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಮತ್ತು ನಗರ ಪಾಲಿಕೆಗಳಲ್ಲಿ ಎರಡು ಸಂಸ್ಥೆಗಳು ಒಂದೇ ಬಗೆಯ ಕಾರ್ಯನಿರ್ವಹಣೆ ಮಾಡುತ್ತಿದ್ದು, ಸ್ಮಾರ್ಟ್ ಸಿಟಿಯು ಜನರ ದುಡ್ಡು ಪೋಲು ಮಾಡುವ ಒಂದು ಕಂಪನಿಯಾಗಿದ್ದು, ಈ ಬಗ್ಗೆ ಇಲಾಖೆ ವಿಚಾರಣೆ ನಡೆಸಿದೆಯೇ;
- ಈ) ಸ್ಮಾರ್ಟ್ ಸಿಟಿಯಿಂದ ರಾಜ್ಯದ ಯಾವ ನಗರ ಪಾಲಿಕೆಗಳಲ್ಲಿ ಈವರೆಗೆ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮ ಕೈಗೊಂಡು ಸಂಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ (ವಿವರ ಒದಗಿಸುವುದು).

- ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿಯನುಸಾರ ಯೋಜನಾ ಅನುಷ್ಠಾನಕ್ಕಾಗಿ ನಗರ ಮಟ್ಟದಲ್ಲಿ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನ ಸ್ಥಾಪನೆ ಅವಶ್ಯವಿರುತ್ತದೆ.
- ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಗಳನ್ನು ಆಯಾ ನಗರ ಪಾಲಿಕೆಯ ಯೋಜನೆಗಳಿಗೆ ಪೂರಕವಾಗಿ “ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳು” (Smart City SPV) ನಿಯಮಾನುಸಾರ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿವೆ ಹಾಗೂ ನಗರಗಳ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳ ಅಭಿವೃದ್ಧಿಗೆ ಸಹಕಾರಿಯಾಗಿದೆ.
- ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಎಲ್ಲಾ 7 ನಗರಗಳಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು “ಅನುಬಂಧ -1 (ಅ)” ರಲ್ಲಿ ನೀಡಿದೆ.

<p>ಉ)</p>	<p>ಮಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಕಂಪನಿ ಸಿಬ್ಬಂದಿಗಳಿಗೆ ತಿಂಗಳಿಗೆ ತಗಲುವ ವೆಚ್ಚ ಎಷ್ಟು; ಎಂ.ಡಿಗೆ ನೀಡುವ ಸೌಲಭ್ಯಗಳು ಯಾವುವು; (ವಿವರ ಒದಗಿಸುವುದು)</p>	<p>ಮಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟೆಡ್‌ನಲ್ಲಿ ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಸೇರಿದಂತೆ ಒಟ್ಟು 30 ಸಿಬ್ಬಂದಿಗಳಿದ್ದು, ಅವರಿಗೆ ಮಾಹೆಯಾನ ಅಂದಾಜು ವೆಚ್ಚ ರೂ.13.38 ಲಕ್ಷವಾಗಿರುತ್ತದೆ.</p> <p>ಮಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟೆಡ್‌ನ ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರಿಗೆ ಕೆ.ಸಿ.ಎಸ್.ಆರ್ ನಿಯಮಾವಳಿ ಪ್ರಕಾರ, ಜಂಟಿ ನಿರ್ದೇಶಕರು (ಆಯ್ಕೆ ಶ್ರೇಣಿ) ಹುದ್ದೆಗೆ ಲಭ್ಯವಿರುವ ಸೌಲಭ್ಯಗಳನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ.</p> <p>ಮಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಮಿಟೆಡ್‌ನ ಸಿಬ್ಬಂದಿಗಳ ವೇತನ ವಿವರಗಳ ಮಾಹಿತಿಯನ್ನು “ಅನುಬಂಧ-2” ರಲ್ಲಿ ನೀಡಿದೆ.</p>																								
<p>ಊ)</p>	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ರಾಜ್ಯದಲ್ಲಿ ಗುರುತಿಸಲಾದ ನಗರಗಳಲ್ಲಿ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಮಾಡಲು ನಿರ್ಧರಿಸಲಾಗಿದೆ; ಈ ಕಾಮಗಾರಿಗಳು ಯಾವಾಗ ಪ್ರಾರಂಭಗೊಂಡವು;</p>	<p>ರಾಜ್ಯದ 7 ನಗರಗಳಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಗುರುತಿಸಲಾದ ನಗರವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು “ಅನುಬಂಧ-1” ರಲ್ಲಿ ನೀಡಿದೆ. ಈ ಯೋಜನೆಯಲ್ಲಿ ಪ್ರಮುಖವಾಗಿ ಸ್ಮಾರ್ಟ್ ರಸ್ತೆ, ಸಾರ್ವಜನಿಕ ಪ್ರದೇಶಗಳ ಅಭಿವೃದ್ಧಿ, ಸಾರ್ವಜನಿಕ ಕಟ್ಟಡಗಳು, ಸೋಲಾರ್ ವಿದ್ಯುತ್ ಯೋಜನೆ, ಸೇರಿದಂತೆ ನಗರಕ್ಕೆ ಅವಶ್ಯವಿರುವ ಹಲವಾರು ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದೆ.</p>																								
<p>ಋ)</p>	<p>ಸದರಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ ಮತ್ತು ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುವುದಿಲ್ಲ; ವಿಳಂಬವಾಗಲು ಕಾರಣಗಳೇನು;</p>	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ರಾಜ್ಯದ 7 ನಗರಗಳಲ್ಲಿ ಪೂರ್ಣಗೊಂಡ ಹಾಗೂ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು “ಅನುಬಂಧ-1 (ಅ & ಆ)” ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಪೈಕಿ ಹಲವು ಕಾಮಗಾರಿಗಳಲ್ಲಿ, ಸ್ಥಳದಲ್ಲಿನ ಅತಿಕ್ರಮಣ, ಭೂಮಿಯಡಿಯಲ್ಲಿ ಇರುವ ಕೇಬಲ್‌ಗಳ ಸ್ಥಳಾಂತರ, ಕಳೆದ ಸಾಲಿನ ಅತಿಮಳೆ ಹಾಗೂ ಇತರೆ ಸ್ಥಳೀಯ ಕಾರಣಗಳಿಂದಾಗಿ ವಿಳಂಬವಾಗಿದ್ದು, ಈ ಅಡಚಣೆಗಳನ್ನು ನಿವಾರಣೆ ಮಾಡಿ ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿಯನ್ನು ತೀವ್ರಗೊಳಿಸಲು ಅವಶ್ಯ ಕ್ರಮವನ್ನು ಸತತವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.</p>																								
<p>ಋ)</p>	<p>ಇನ್ನು ಪ್ರಾರಂಭವಾಗದ ಕಾಮಗಾರಿಗಳಾವುವು; ಸದರಿ ಕಾಮಗಾರಿಗಳಿಗೆ ನಿಗದಿಪಡಿಸಿರುವ ಅನುದಾನಗಳೆಷ್ಟು; ಸದರಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಯಾವ ಕಾಲಮಿತಿಯನ್ನು ನಿಗದಿಪಡಿಸಲಾಗಿದೆ.</p>	<p>ರಾಜ್ಯದ 7 ಸ್ಮಾರ್ಟ್ ಸಿಟಿಗಳಲ್ಲಿ ಇನ್ನು ಪ್ರಾರಂಭವಾಗದ ಕಾಮಗಾರಿಗಳ (ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ - ಆಹು ಹಂತದ ಕಾಮಗಾರಿಗಳು) ವಿವರ ಹಾಗೂ ನಿಗದಿಪಡಿಸಿದ ಅನುದಾನದ ವಿವರಗಳನ್ನು “ಅನುಬಂಧ-1 (ಈ)” ರಲ್ಲಿ ನೀಡಿದೆ.</p>																								
<p>ಎ)</p>	<p>ಸದರಿ ಕಾಮಗಾರಿಗಳ ಗುಣಮಟ್ಟವನ್ನು ಪರಿಶೀಲಿಸಲು ಯಾವ ಏಜೆನ್ಸಿಗಳಿಗೆ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ನೀಡಲಾಗಿದೆ; ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಗುರುತಿಸಿರುವ ನಗರಗಳವಾರು ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು;</p>	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಪ್ರಸ್ತಾಪಿಸಲಾಗಿರುವ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳಿಗೆ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ತಯಾರಿಸಲು ಹಾಗೂ ಯೋಜನೆಯ ಅನುಷ್ಠಾನದಲ್ಲಿ ಗುಣಮಟ್ಟವನ್ನು ಪರಿಶೀಲಿಸಲು ಯೋಜನಾ ನಿರ್ವಹಣಾ ಸಮಾಲೋಚಕರನ್ನು ನೇಮಿಸಲಾಗಿದ್ದು, ನಗರವಾರು ಸಂಸ್ಥೆಯ ವಿವರಗಳು ಈ ಕೆಳಕಂಡಂತಿದೆ;</p> <table border="1" data-bbox="694 1680 1492 2020"> <thead> <tr> <th>ಕ್ರ.ಸಂ</th><th>ನಗರಗಳು</th><th>ಯೋಜನಾ ನಿರ್ವಹಣಾ ಸಮಾಲೋಚಕರ ಹೆಸರು</th></tr> </thead> <tbody> <tr> <td>1</td><td>ಬೆಳಗಾವಿ</td><td>M/s Tractable Engineering Private Limited</td></tr> <tr> <td>2</td><td>ದಾವಣಗೆರೆ</td><td>M/s Infrastructure Development Corporation (Karnataka) Limited</td></tr> <tr> <td>3</td><td>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</td><td>M/s Price Waterhouse Coopers & Tata Consulting Engineers</td></tr> <tr> <td>4</td><td>ಮಂಗಳೂರು</td><td>M/s. Wadia Techno Engineering Services Ltd.</td></tr> <tr> <td>5</td><td>ಶಿವಮೊಗ್ಗ</td><td>M/s Tata Consulting Engineers & Price Waterhouse Coopers</td></tr> <tr> <td>6</td><td>ತುಮಕೂರು</td><td>M/s IPE Global Limited</td></tr> <tr> <td>7</td><td>ಬೆಂಗಳೂರು</td><td>M/s Infrastructure Development Corporation (Karnataka) Limited</td></tr> </tbody> </table>	ಕ್ರ.ಸಂ	ನಗರಗಳು	ಯೋಜನಾ ನಿರ್ವಹಣಾ ಸಮಾಲೋಚಕರ ಹೆಸರು	1	ಬೆಳಗಾವಿ	M/s Tractable Engineering Private Limited	2	ದಾವಣಗೆರೆ	M/s Infrastructure Development Corporation (Karnataka) Limited	3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	M/s Price Waterhouse Coopers & Tata Consulting Engineers	4	ಮಂಗಳೂರು	M/s. Wadia Techno Engineering Services Ltd.	5	ಶಿವಮೊಗ್ಗ	M/s Tata Consulting Engineers & Price Waterhouse Coopers	6	ತುಮಕೂರು	M/s IPE Global Limited	7	ಬೆಂಗಳೂರು	M/s Infrastructure Development Corporation (Karnataka) Limited
ಕ್ರ.ಸಂ	ನಗರಗಳು	ಯೋಜನಾ ನಿರ್ವಹಣಾ ಸಮಾಲೋಚಕರ ಹೆಸರು																								
1	ಬೆಳಗಾವಿ	M/s Tractable Engineering Private Limited																								
2	ದಾವಣಗೆರೆ	M/s Infrastructure Development Corporation (Karnataka) Limited																								
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	M/s Price Waterhouse Coopers & Tata Consulting Engineers																								
4	ಮಂಗಳೂರು	M/s. Wadia Techno Engineering Services Ltd.																								
5	ಶಿವಮೊಗ್ಗ	M/s Tata Consulting Engineers & Price Waterhouse Coopers																								
6	ತುಮಕೂರು	M/s IPE Global Limited																								
7	ಬೆಂಗಳೂರು	M/s Infrastructure Development Corporation (Karnataka) Limited																								

<p>ಎ) ಸ್ಕೂಟ್ ಸಿಟಿ ಯೋಜನೆಯ ಅನುಷ್ಠಾನಕ್ಕೆ Special Purpose Vehicle ಅನ್ನು ರೂಪಿಸಲಾಗಿದೆಯೇ, ಸದರಿ Special Purpose Vehicle ಗಳಲ್ಲಿ ಕರ್ತವ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಅಧಿಕಾರಿಗಳ ಹೆಸರು ಮತ್ತು ಹುದ್ದೆಗಳ ವಿವರ ಮತ್ತು ಅವರಿಗೆ ಈವರೆವಿಗೂ ನೀಡಿರುವ ಮತ್ತು ನೀಡುತ್ತಿರುವ ಸಂಬಳಗಳು ಹಾಗೂ ಭತ್ಯೆಗಳ ವಿವರ ಪ್ರತ್ಯೇಕವಾಗಿ ನೀಡುವುದು; ಸ್ಕೂಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಗುರುತಿಸಿರುವ ನಗರಗಳವಾರು ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು.</p>	<p>ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿ ಅನುಸಾರ ಯೋಜನಾ ಅನುಷ್ಠಾನಕ್ಕಾಗಿ ಆಯ್ಕೆಯಾದ 7 ನಗರಗಳಲ್ಲಿ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳನ್ನು ನಿಯಮಿತ ಕಂಪನಿಯಾಗಿ, ಕಂಪನಿ ಕಾಯ್ದೆ-2013 ರಡಿಯಲ್ಲಿ ಸ್ಥಾಪಿಸಲಾಗಿದೆ.</p> <p>ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನದಲ್ಲಿ ಕರ್ತವ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಅಧಿಕಾರಿಗಳ ಹೆಸರು ಮತ್ತು ಹುದ್ದೆಗಳ ವಿವರ ಮತ್ತು ಅವರಿಗೆ ಈವರೆವಿಗೂ ನೀಡಿರುವ ಮತ್ತು ನೀಡುತ್ತಿರುವ ಸಂಬಳ ಹಾಗೂ ಭತ್ಯೆಗಳ ವಿವರಗಳನ್ನು <u>"ಅನುಬಂಧ-3"</u> ರಲ್ಲಿ ನೀಡಿದೆ.</p>
--	---

ಸಂಖ್ಯೆ: ನಅಇ 66 ಸಿಎಸ್‌ಎಸ್ 2020

(ಬಿ.ಎ.ಬಸವರಾಜ)
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ಐವನ್ ಡಿ'ಸೋಜಾ (ನಾಮನಿರ್ದೇಶನ ಹೊಂದಿದವರು) ಹಾಗೂ ಶ್ರೀ ಎನ್.ಅಪ್ಪಾಜಿಗೌಡ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರುಗಳ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ:22ಕ್ಕೆ ಪೂರಕ ಟಿಪ್ಪಣಿ

1. ಮುನ್ನುಡಿ:

- ಭಾರತ ಸರ್ಕಾರದ ನಗರಾಭಿವೃದ್ಧಿ ಮಂತ್ರಾಲಯವು, ದಿನಾಂಕ:25-06-2015 ರಂದು ಸ್ಮಾರ್ಟ್ ಸಿಟಿಗಳ ಅಭಿಯಾನಕ್ಕೆ ಚಾಲನೆ ನೀಡಿದ್ದು ಅಭಿಯಾನದ ಅವಧಿಯು 5 ಆರ್ಥಿಕ ವರ್ಷಗಳಾಗಿರುತ್ತದೆ. ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನವು ಕೇಂದ್ರ ಪ್ರಾಯೋಜಿತ ಯೋಜನೆಯಾಗಿದ್ದು, 5 ವರ್ಷಗಳ ಅವಧಿಯಲ್ಲಿ ಪ್ರತಿನಗರವು ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರಗಳಿಂದ ತಲಾ ರೂ.500 ಕೋಟಿಗಳ ಹಂಚಿಕೆಯನ್ನು ಪಡೆಯಲಿರುತ್ತದೆ.
- ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಡಿ ಪಿಪಿಪಿ ಯೋಜನೆಗಳ ಅನುಷ್ಠಾನ ಪ್ರಮುಖ ಅಂಶವಾಗಿರುತ್ತದೆ. ಮೂಲ ಭೂತ ಸೌಕರ್ಯಗಳನ್ನು ಒದಗಿಸಲು ಬೇಕಾದ ಬಂಡವಾಳವು ಹೆಚ್ಚಾಗಿರುವುದರಿಂದ ಪಿಪಿಪಿ ಯೋಜನೆಗಳನ್ನು ಪ್ರಸ್ತಾಪಿಸಲಾಗಿರುತ್ತದೆ.
- ಕರ್ನಾಟಕದ 7 ನಗರಗಳಾದ ಬೆಂಗಳೂರು, ಬೆಳಗಾವಿ, ದಾವಣಗೆರೆ, ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ, ಶಿವಮೊಗ್ಗ, ಮಂಗಳೂರು, ಮತ್ತು ತುಮಕೂರು ನಗರಗಳು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದ ಮೂರು ಸುತ್ತುಗಳಲ್ಲಿ ಆಯ್ಕೆಯಾಗಿರುತ್ತದೆ.
- ಮೊದಲನೇ ಸುತ್ತಿನ ಸ್ಪರ್ಧೆಯಲ್ಲಿ (28.01.2016) ದಾವಣಗೆರೆ ಮತ್ತು ಬೆಳಗಾವಿ ನಗರಗಳು ಆಯ್ಕೆಯಾಗಿರುತ್ತದೆ.
- ಎರಡನೇ ಸುತ್ತಿನ ಸ್ಪರ್ಧೆಯಲ್ಲಿ (03.10.2016) ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ, ಮಂಗಳೂರು, ಶಿವಮೊಗ್ಗ ಮತ್ತು ತುಮಕೂರು ನಗರಗಳು ಆಯ್ಕೆಯಾಗಿರುತ್ತದೆ.
- ಮೂರನೇ ಸುತ್ತಿನ ಸ್ಪರ್ಧೆಯಲ್ಲಿ (23.06.2017) ಬೆಂಗಳೂರು ನಗರ ಆಯ್ಕೆಯಾಗಿರುತ್ತದೆ.

2. ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನ

- ನಗರ ಮಟ್ಟದಲ್ಲಿ ಅಭಿಯಾನದ ಅನುಷ್ಠಾನವನ್ನು ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರಡಿ ಸ್ಥಾಪಿಸಲಾಗಿರುವ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನವು ಕೈಗೊಳ್ಳಲಿದೆ. ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನವು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಗಳ ತಯಾರಿ, ತುಲನೆ, ಒಪ್ಪಿಗೆ, ಹಣ ಬಿಡುಗಡೆ, ಅನುಷ್ಠಾನ, ನಿರ್ವಹಣೆ, ಕಾರ್ಯಾಚರಣೆ, ಮೇಲ್ವಿಚಾರಣೆ ಮತ್ತು ಮೌಲ್ಯಮಾಪನ ಕಾರ್ಯಗಳನ್ನು ನಿರ್ವಹಿಸುತ್ತದೆ. ಪ್ರತಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿಯು ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನವನ್ನು ಹೊಂದಿದ್ದು, ಪೂರ್ಣಕಾಲಿಕ ಮುಖ್ಯ ಕಾರ್ಯನಿರ್ವಾಹಣಾಧಿಕಾರಿ/ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಇದರ ನೇತೃತ್ವ ವಹಿಸಿರುತ್ತಾರೆ. ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನದ ವ್ಯವಸ್ಥಾಪಕ ಮಂಡಳಿಯಲ್ಲಿ ಕೇಂದ್ರ, ರಾಜ್ಯ ಮತ್ತು ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಂದ ನಾಮನಿರ್ದೇಶಿತ ಸದಸ್ಯರಿರುತ್ತಾರೆ.
- ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುಮೋದನೆಯನುಸಾರ ಆಯ್ಕೆಯಾದ ಎಲ್ಲಾ 7 ನಗರಗಳಲ್ಲಿ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನವನ್ನು ಸ್ಥಾಪಿಸಲಾಗಿದೆ. ಆಯಾ ಜಿಲ್ಲಾ ಉಸ್ತುವಾರಿ ಕಾರ್ಯದರ್ಶಿಗಳನ್ನು ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನದ ನಿರ್ದೇಶಕರ ಮಂಡಳಿಗೆ ಅಧ್ಯಕ್ಷರನ್ನಾಗಿ ನೇಮಿಸಲಾಗಿದೆ.
- ಕಂಪನಿ ಕಾಯ್ದೆಯ ಪ್ರಕಾರ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳ ಮಂಡಳಿ ಸಭೆಗಳನ್ನು ನಡೆಸಲಾಗುತ್ತಿದೆ.

3. ರಾಜ್ಯ ಮತ್ತು ಕೇಂದ್ರ ಸರ್ಕಾರಗಳಿಂದ ಅನುದಾನ ಬಿಡುಗಡೆ

- ಇಲ್ಲಿಯವರೆಗೆ, ಕೇಂದ್ರ ಸರ್ಕಾರವು ಒಟ್ಟು ರೂ.1325.00 ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರವು ತಲಾ ರೂ.978.00 ಕೋಟಿ (ಒಟ್ಟು ರೂ.2303.00 ಕೋಟಿ) ಬಿಡುಗಡೆ ಮಾಡಿರುತ್ತದೆ.
- ಇಲ್ಲಿಯವರೆಗೆ, ಎಲ್ಲಾ 7 ನಗರಗಳನ್ನೊಳಗೊಂಡಂತೆ, ರೂ.750.00 ಕೋಟಿ ವೆಚ್ಚವಾಗಿರುತ್ತದೆ.

4. ಯೋಜನಾ ಸಮಾಲೋಚಕರ ನೇಮಕಾತಿ

- ಯೋಜನಾ ಅನುಷ್ಠಾನಕ್ಕಾಗಿ, ಪ್ರತಿ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನವು ಯೋಜನಾ ಸಮಾಲೋಚಕರ ನೆರವು ಪಡೆಯಲಿದೆ. ಯೋಜನಾ ಸಮಾಲೋಚಕರು ಯೋಜನೆ ವಿಸ್ತೃತ ವರದಿ ತಯಾರಿಕೆ, ಸಂಬಂಧಿಸಿದ ಸಮೀಕ್ಷೆ/ತನಿಖೆ, ನಕ್ಷೆ, ಅಂದಾಜು, ಟೆಂಡರ್, ಸಂಪನ್ಮೂಲ ಗಳಿಕೆ, ಅನುಷ್ಠಾನ, ಉಸ್ತುವಾರಿ ಮತ್ತು ಉಪ ಯೋಜನೆ ನಿರ್ವಹಣೆ ಕಾರ್ಯಗಳಲ್ಲಿ ನೆರವು ನೀಡುತ್ತಾರೆ.
- ಎಲ್ಲಾ 7 ನಗರಗಳಲ್ಲಿ ಈಗಾಗಲೇ ಯೋಜನಾ ಸಮಾಲೋಚಕರನ್ನು ನೇಮಿಸಲಾಗಿದೆ.

5. ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳಿಗೆ ಅಧಿಕಾರ ಪ್ರತ್ಯಾಯೋಜನೆ:

- ಅಭಿಯಾನದ ಮಾರ್ಗಸೂಚಿ ಅನುಸಾರ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳು ಸ್ವಾತಂತ್ರ್ಯವಾಗಿ ನಿರ್ಧಾರಗಳನ್ನು ಕೈಗೊಳ್ಳಲು ಹಾಗೂ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಕೆಲವು ಅಧಿಕಾರಗಳನ್ನು ಪ್ರತ್ಯಾಯೋಜನೆಯನ್ನು ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ. ನಅಇ 56 ಸಿಎಸ್‌ಎಸ್ ದಿನಾಂಕ:15.09.2017 ರ ಅನುಸಾರ ಪ್ರತ್ಯಾಯೋಜಿಸಲಾಗಿದೆ.

6. ಯೋಜನೆಗಳ ಅನುಷ್ಠಾನ

- ಯೋಜನಾ ವರದಿಗಳನ್ನು ಪರಿಶೀಲನೆ ಮಾಡಲು ಹಾಗೂ ಯೋಜನೆಗಳಿಗೆ ತಾಂತ್ರಿಕ ಅನುಮೋದನೆ ನೀಡಲು ಕೆಯುಐಡಿಎಫ್‌ಸಿಯಲ್ಲಿ ತಾಂತ್ರಿಕ ಅನುಮೋದನೆ ಸಮಿತಿಯನ್ನು ರಚಿಸಲಾಗಿದೆ.
- ಇಲ್ಲಿಯವರೆಗೆ ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ರೂ.146.88 ಕೋಟಿ ಮೊತ್ತದ 92 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ರೂ. 5318.24 ಕೋಟಿ ಮೊತ್ತದ 292 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ರೂ.1447.78 ಕೋಟಿ ಮೊತ್ತದ 72 ಕಾಮಗಾರಿಗಳಿಗೆ ಟೆಂಡರ್ ಹಂತದ ಕಾಮಗಾರಿಗಳು ಮತ್ತು ರೂ.2079.25 ಕೋಟಿ ಮೊತ್ತದ 62 ಕಾಮಗಾರಿಗಳು ವಿಸ್ತೃತ ಮತ್ತು ಪರಿಕಲ್ಪನಾ ವರದಿ ಹಂತದಲ್ಲಿರುತ್ತವೆ.

_____ X _____

ಅನುಬಂಧ 1 - ಸ್ವಚ್ಛತೆಗೆ ಅನುಬಂಧಿತ ಮತ್ತು ಸಾಮಾನ್ಯ ವಾಣಿಜ್ಯ ಸಂಸ್ಥೆಗಳಿಂದ ರಾಜ್ಯದ 7 ಸ್ವಚ್ಛತೆಗಾಗಿ ಕೈಗೊಂಡಿರುವ ಕಾರ್ಯಕ್ರಮದ ವಿವರ

I. BELAGAVI SMART CITY LIMITED										ರೂ. ಲಕ್ಷಗಳು		
1 (ಎ) - ಪೂರ್ಣಗೊಂಡ ಕಾರ್ಯಕ್ರಮಗಳು												
S/N o	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status	Reasons for Delay				
1	Energy Auditing of Street Lights under Smart City Energy efficiency program	0.23	0.23	15.11.2017	28.01.2019		Work Completed	NA				
2	Road Side Drinking Water Kiosks (Phase I)	0.40	0.38	05.01.2018	28.02.2019		Work Completed	NA				
3	Rain water harvesting & Composting Facility in Parks	0.10	0.08	16.07.2018	04.03.2019		Work Completed	NA				
4	Theme Based Park - NathPai Garden	1.06	0.92	28.09.2018	04.03.2019		Work Completed	NA				
5	Smart Bus shelters with dedicated bus bay (Phase I - 5 Bus Shelters of A category)	2.00	1.91	01.03.2018	26.11.2018		Work Completed	NA				
6	Rehabilitation of Stray Cattle	0.74	0.64	03.03.2018	30.09.2019		Work Completed	NA				
7	Heritage Park - Phase I Water Body & Check Dam	4.27	3.95	10.11.2017	30.07.2019		Work Completed	NA				
8	Smart Class rooms Phase I Part A	3.20	2.75	21.02.2019	30.07.2019		Work Completed	NA				
9	Smart Class rooms Phase I Part B	0.72	0.61	21.02.2019	30.07.2019		Work Completed	NA				
10	Trauma Centre Part A	1.85	1.31	07.03.2019	30.07.2019		Work Completed	NA				
11	Procurement of Digital Bill Board	0.94	0.71	28.02.2019	07.08.2019		Work Completed	NA				
12	Sanitary vending machine and Incinerator	0.33	0.31	16.08.2019	15.09.2019		Work Completed	NA				
13	Development of Smart Class room Phase II Part A (Civil)	0.36	0.34	12.07.2019	19.09.2019		Work Completed	NA				
14	Development of Smart Class room Phase II Part B (ICT)	1.11	1.03	12.07.2019	19.09.2019		Work Completed	NA				
Total		17.31	15.17									
1 (ಎ) - ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾರ್ಯಕ್ರಮಗಳು												
S/N o	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status	Reasons for Delay In completion				
1	Construction of two Smart roads at KPTCL road and Mandoli road (Variation included)	25.00	23.51	10.11.2017	09.11.2018	15-04-2020	KPTCL Road: Street light poles and finishing works are pending Mandoli Road: RHS PQC- 220 o 930 SWD -60 to 930 Footpath - 400 to 930 LHS PQC -820 to 930 SWD - 500 to 930	Heavy Rainfall, Encroachment of ROW and agitation of the local residence				
2	Appointment of System Integrator for establishment of Common Command & Control Centre	76.80	45.99	01.02.2018	28.08.2019	30-03-2020	Data Centre is setup at Bangalore KMDS, Hardware & Network installation is completed GIS virtual server getting ready to integrate application & integration with CKC SWM Emergency services, smart pole, ITMS, smart water, ATMs configuration software & integration with CKC is in under progress. E-governance is integrated.	Heavy Rainfall, Handover of site building, Delay of power supply to ICC				
3	Command and Control Centre Building	3.35	2.99	03.02.2018	30.10.2019	30-01-2020	100% of Physical progress is completed	Delayed due to heavy rainfall, and increase in the scope of work.				
4	Smart Roads at Dharmanath Area (Package I) (a)A Type (with Ducting);2.475 Km	47.00	43.64	26.09.2018	23.03.2020	23-07-2020	88% of TWT, 35% SWD, 63% Median, 20% UGD are completed	Delayed due to heavy rainfall, and increase in the scope of work.				

I. BELAGAVI SMART CITY LIMITED							ದಾ. ಕಾರಣ
5	City Bus Terminal	33.50	32.23	24.05.2018	18.08.2020	18-08-2021	Excavation for foundation in progress. Plinth Beam up to 1st expansion joint completed. Footing 80 out of 103 completed. Column up to Plinth Beam bottom 108 out of 141 completed. Retaining wall works under progress. Column (above Plinth Beam) shuttering and reinforcement works under progress.
6	Kanharagi lake rejuvenation & recreational spaces	5.00	4.47	15.10.2018	04.07.2019	30-04-2020	Keywall and pathway construction in progress. Drain Slab, Toilet Block, Gazebo, Amphitheatre, Fencing, coffer bund for jetty & Chat, Kiosk Brick work and Slab completed.
7	30 bed Maternity Hospital at Vantamuri	2.75	2.33	15.10.2018	30.10.2019	28/02/2020	Wooden and aluminium doors & Windows fixed. Out side ramp completed with handrail, electrical works & single paint coating completed both inside & outside.
8	Smart Roads at Srinagar Area (Package II) (a) A Type (with Ducting): 1.85 Km (b) B Type (without Ducting): 1.57 Km	47.3	43.58	04.10.2018	24.05.2020	24.05.2020	100% of TWT, 73% SWD, 70% Median and 40% UGD completed.
9	Smart Roads at Shahpur Area (Package IV) (RTO to Jijamata Circle, Veg Market Road, Kapleshwar Colony, SPM Road, Mahatma Phule Road, Shukrawar Peth Road) B Type (without Ducting) : 5.43 Km	37.39	34.03	31.12.2018	23.01.2020	07-09-2020	White Topping road work is completed 2.58km both RHS & LHS Drain work is completed 2.2km completed both LHS & RHS. Shoulder pavers 4km completed both RHS & LHS
10	Smart Roads at Tilakwadi Area (Package V) (Congress Road, Mandoli road to 1st gate, Mandoli road to 2nd gate, Nanavadi Road) A Type (with Ducting) : 5.65 Km	43.50	37.96	31.12.2018	23.01.2020	23-03-2020	Congress Rd: LHS - WT- Ch 0 to 2+430 SWD - ch 100 to 2+390 RHS - WT- ch 0 to 2+430 (1m strip towards SWD) Incomplete from ch - 0+200 to 2+430) RHS - SWD - 1+500 to 2+340 Mandoli 1st gate road: ch-0 to 0+340 (WT) ch - 0 to 0+340 (WT) ch- 0 to 340 to 0+560 (interlocking pavers) SWD ch-005 to 0+340 Mandoli 2nd gate road: ch- 0 to 0+620 (WT & SWD) ch- 0 to 620 to 0+810 (interlocking pavers) ch 0+810 to 1-100 (WT & SWD) Nanavadi road: ch 0+820 to 1+560 (WT)
11	UG - LT Cabling Package I (Srinagar Nagar)	7.75	7.19	31.12.2018	25.01.2020	04-06-2020	71 Feeder Pillar installed out of 195, 16 transformer installed out of 17, 51 km cable laying completed out of 134.2, street light poles not yet to erected out of 490
12	UG - LT Cabling Package II (Mahantesh Nagar)	7.22	6.7	31.12.2018	25.01.2020	05-06-2020	55 Feeder Pillar installed out of 200, 14 transformer installed out of 21, 40 km cable laying completed out of 115.2, street light poles not yet to erected out of 416
13	UG - LT Cabling Package III (Anjaney Nagar)	8.90	8.27	31.12.2018	25.01.2020	06-06-2020	87 Feeder Pillar installed out of 258, 14 transformer installed out of 19, 56 km cable laying completed out of 162.43, street light poles not yet to erected out of 422
14	Smart Bus Shelter Phase II	5.00	4.8	31.12.2018	25.10.2019	28-02-2020	All the Bus shelter are nearing in completion
15	Smart Bus Shelters (PAN) Phase III	2.00	1.74	28.02.2019	27.11.2019	NA	All Bus shelter physical work 100% completed
16	Procurement of Traffic Signals under ITMS	3.00	1.7	28.02.2019	28.08.2019 Revised 30.10.2019	31-03-2020	10 signals are erected out of 16 No's 4 locations yet to be finalised from Police dept
17	Construction of Cycle Track and Footpath from Ashoka Circle to Surabhi Hotel (NMV Package I)	6.90	6.13	28.02.2019	20.02.2020	20-03-2020	cycle track & Footpath 2.69/5.7km completed 50% of work is physically completed
18	Heritage Park - Phase II	18.55	18.62	28.02.2019	27.08.2020	27.08.2020	Gazebo, Toilet block work and Walking track work nearing completion
19	Parking for Private buses	2.00	1.96	28.02.2019	25.11.2019	Tender Cancelled	Site is to be handed over by Cantonment board. Revised MOU has to be signed by the cantonment authority
20	Development of Modern Market at Tilakwadi (Kalamandir)	47.3	46.69	22.02.2019	20.02.2021	20.02.2021	Excavation for foundation in progress, Shuttering and Reinforcement works for footings in progress

Due to heavy rains and farmers protest to have access to their farms

Due to Heavy rainfall and Departmental delay.

NO Delay

NO Delay

Heavy Rainfall. Additional scope of work. Policy decision. Nanavadi road dispute and commercial activities at Congress road

Due to Heavy rainfall and traffic flow.

Due to Heavy rainfall and traffic flow.

Due to Heavy rainfall and traffic flow.

Due to location problems, Heavy Flood in the city

Due to location problems, Heavy Flood in the city

Delay due to Location finalization from Police Department.

Due to Heavy rainfall and Departmental delay.

NO Delay

NA

Full site not handed over by Corporation till date, raised water level due to heavy rain.

ಅನುಬಂಧ 1 - ಸರ್ವೆ-ಆರಂಭದ ಅನುಬಂಧದಲ್ಲಿ ಮತ್ತು ಸಮಾಪನದ ಬಾಕಿ ಸಮಾಪನಗೊಳಿಸಿದ 7 ಸರ್ವೆ-ಆರಂಭದ ಅನುಬಂಧದ ವಿವರ

I. BELAGAVI SMART CITY LIMITED										ತಾ. ಮಂಡ್ಯ
21	Smart Roads at Ramteerth Nagar Area (Package III) (4.4 Km)	27.69	23.03	04.10.2018	28.02.2020	28.02.2020	28.02.2020	PQC completed 3.9km/4.4 is completed, Drains 4.21/4.71 km completed, footpath 0.5km completed /4.4km, physical progress is more than 50% is completed.	Due to Heavy rainfall and Departmental delay.	
22	White Topping of Roads Package-1 [NH (Near KLE Hospital) to Kolhapur Circle, Kolhapur Circle to Rani Chennamma Circle, Kolhapur Circle to Sangolli Rayanna Circle-]	38.8	31.30	18.07.2019	18.07.2020	18.07.2020	18.07.2020	TWT-2.6km completed out of 8.6km, SWD-1.8 km completed out of 8.6km, cross utility completed for 3.08 km out of 8.6km, UGD-0.9km completed out of 2km physical progress is 25%	NO Delay	
23	White Topping of Roads Package-5 [Road from APMC-junction to Kangrali KH]	12.74	11.22	12.07.2019	18.07.2020	18.07.2020	18.07.2020	SWD Pipe laying for 900mtrs is completed, Cycletrack formation & milling is completed for 540mtrs.	NO Delay	
24	Construction Foot path and Cycle Track (NMV) Package-2 [Bauxite Road to Ganesh Temple via Hanuman Nagar Circle and KLE School road]	34.85	26.99	12.07.2019	18.07.2020	18.07.2020	18.07.2020	SWD Excavation is completed for 5800 mtrs, SWD Pipe laying for 4000mtrs is completed, Cycletrack formation & Concreting is completed for 950mtrs.	NO Delay	
25	Construction Foot path and Cycle Track (NMV) Package-3 [APMC junction to AzamNagar Y-junction and Azam Nagar circle to Inmark Showroom]	7.81	6.07	30.07.2019	11.06.2020	11.06.2020	11.06.2020	SWD work 0.5km completed out of 2.6km, 0.5km cycle track & Footpath formation work completed, physical progress 10%	NO Delay	
26	Development of Mahatma Phule Garden, Tilakawadi.	2.85	2.70	12.07.2019	12.04.2020	12.04.2020	12.04.2020	Construction of amphitheatre masonry work is completed, structural frame work of therapy hall is completed. Compound wall construction & Leveling of pathway is in progress.	NO Delay	
27	Battery Operated Auto Rikshaws	1.05	1.00	02.08.2019	02.11.2019	30-04-2020	30-04-2020	Procurement of material under progress. Beneficiary list awaited for supply.	NO Delay	
28	Construction of 10 Bed Hospital at Vadgaon	2.25	2.04	30.07.2019	30.04.2020	30.04.2020	30.04.2020	10 Bed Hospital - Footing 37 out of 37 completed, Column up to Plinth Beam bottom 36 out of 39 completed, Plinth Beam reinforcement works under progress	Due to less turnout of beneficiaries to the notification, it is required to publish notification.	
29	Trouma Centre Part B	1.15	1.15	27.08.2019	30.01.2020	NA	NA	Physical work is completed 100%	Delay in cutting of Teak wood trees by forest department	
30	Roadside Drinking Water Kiosk Phase II	0.60	0.55	30.07.2019	30.04.2020	30.04.2020	30.04.2020	1.chavat galli: completed 2. Shivaji garden : water connection is balance 3. Nazar camp :water connection is balance 4. Sheri galli: completed 5.ganesh pet: water connection is balance 6. GIT college: ACP work and machine fixing is remaining 7. Talur STD: sunbark construction work is in progress	NA	
31	White Topping of Roads Package-2 [1. Ashoka Circle - Sangolli Rayanna Circle-Kithur Channamma Circle-Bogarves Circle-Gogte Circle] [2. SP Office to Dharmnath Circle]	44.62	38.39	18.09.2019	18.09.2020	18.09.2020	18.09.2020	TWT- 2.33 km completed out of 8.4km, SWD- 850mtrs completed, UGD- 1.5km completed, cross utilities completed for 3km, UG LT completed for 1km, physical progress 25%	NO Delay	
32	UG LT [Package-4] Channamma Nagar & Tilakawadi Area	6.86	7.28	27.08.2019	28.08.2020	28.08.2020	28.08.2020	71 Feeder Pillar installed out of 165, 0 transformer installed out of 26, and 32.25 km cable laying completed out of 88.24, street light poles not yet to erected out of 295	NO Delay	
33	UG LT [Package-5] Shanti Nagar & Shivaji Colony Area	6.53	6.93	27.08.2019	28.08.2020	28.08.2020	28.08.2020	173 Feeder Pillar installation is pending, 25 transformer yet to be installed, and 7 km cable laying completed out of 88.24, street light poles not yet to erected out of 295	NO Delay	
34	UG LT [Package-6] Maratha Colony & Nanawadi	7.25	7.69	27.08.2019	28.08.2020	28.08.2020	28.08.2020	46 Feeder Pillar installed out of 212, 0 transformer installed out of 26, and 29.05 km cable laying completed out of 96.4, street light poles not yet to erected out of 290	NO Delay	
35	UG LT [Package-7] 3rd Railway Gate to 1st Railway gate Area	6.64	7.03	27.08.2019	28.08.2020	28.08.2020	28.08.2020	160 Feeder Pillar installation is pending, 0 transformer installed out of 25, and 2.46 km cable laying completed out of 77.69, street light poles not yet to erected out of 272	NO Delay	
36	UG LT [Package-8] Shukrawar Peth Road & Mahatma Phule Road Area	7.29	7.73	27.08.2019	28.08.2020	28.08.2020	28.08.2020	12 Feeder Pillar installed out of 203, 0 transformer installed out of 24, and 8.38 km cable laying completed out of 98.51, street light poles not yet to erected out of 312	NO Delay	
37	UG LT [Package-9] Dr. SPM Road & Lal Bahaddur Shastri Nagar Area	7.61	8.08	27.08.2019	28.08.2020	28.08.2020	28.08.2020	22 Feeder Pillar installed out of 208, 0 transformer installed out of 18, and 42.21 km cable laying completed out of 139.78, street light poles not yet to erected out of 287	NO Delay	

I. BELAGAVI SMART CITY LIMITED							Gr. Length
	7.27	7.57	27.08.2019	28.08.2020	28.08.2020	28.08.2020	193 Feeder Pillar Installation is pending. 0 transformer installed out of 15, and 124.61 km cable laying is in progress, street light poles not yet to erected out of 234.
38	UG - LT Cabling with Decorative Poles (PAN) Package X : Bank of India to Basveshwar Circle (Khasbag)	7.27	7.57	27.08.2019	28.08.2020	28.08.2020	NO Delay
39	UG - LT Cabling with Decorative Poles (PAN) Package XI : Basveshwar Circle (Khasbag) to Patson Ford Hosur	6.48	6.74	27.08.2019	28.08.2020	28.08.2020	NO Delay
40	Smart Road with Paver Blocks at Shanti Nagar (Package 8)	10.01	8.32	01.10.2019	05.09.2020	05.09.2020	NO Delay
41	Construction of Cycle track and Footpath NMV Package IV: Railway 4th Gate to Bemko Factory : 1km	6.00	4.96	30.09.2019	05.09.2020	05.09.2020	NO Delay
42	Theme based Park Development : Saraf Colony	1.09	0.97	18.10.2019	18.03.2020	18.03.2020	NO Delay
43	Theme based Park Development : Patwardhan Layout	1.50	1.36	18.10.2019	18.03.2020	18.03.2020	NO Delay
44	Theme based Park Development : Nahpal Phase II	0.90	0.85	18.10.2019	18.10.2020	18.10.2020	NO Delay
45	Heritage Park - Phase II	3.18	2.12	19.10.2019	04.11.2020	04.11.2020	NO Delay
46	Smart Road with White Topping at Anagol road (Big Bazar To Medical Shop (Package 9)) : 1.2km	12.15	10.06	19.10.2019	19.10.2020	19.10.2020	NO Delay
47	Smart Road with White Topping at Vadgaon Road to Mahaveer Bhawan(Package 11) : 1.73km	12.93	10.71	19.10.2019	21.11.2020	21.11.2020	NO Delay
48	Smart Road with Paver Blocks at Tilakwadi, Vivekanad Colony and Marath Colony (Pkg-7)	10.75	8.91	19.10.2019	18.10.2020	18.10.2020	NO Delay
49	White Topping of Roads Package-3 [1. BOI Circle - Nath Pai Circle-Vadgaon Circle-Navahind Society-RPD Cross-Tilakwadi First Railway gate] [2.Nath Pai- Kasturbai Balikashram-Goaves Circle]	32.74	27.2	21.11.2019	21.11.2020	21.11.2020	NO Delay
50	White Topping of Roads Package-4 [Bank of India to Old PB Road]	6.7	5.6	11.11.2019	14.11.2020	14.11.2020	NO Delay
51	Smart Road with Paver Blocks at Shastri Nagar, Kapleshwar Colony and Mahadva Road No 5 (Package 6): 9.5 km	9.44	7.82	19.11.2019	19.11.2020	19.11.2020	NO Delay
52	Theme based Park Development : Shanti Nagar	1.80	1.68	19.11.2019	19.08.2020	19.08.2020	NO Delay
53	Rehabilitation of Pigs (Compound Wall)	0.26	0.25	04.11.2019	04.05.2020	04.05.2020	NO Delay
54	Rain Water Harvesting (ABD) and (PAN) Phase II	0.90	0.82		18.05.2020	18.05.2020	NO Delay
55	Improvement of Lakes : Kottekere Phase II	3.00	2.76	26.11.2019	18.05.2020	18.05.2020	NO Delay
56	Improvement of Lakes : Kottekere Phase I	5.00	4.68	31.12.2019	25-10-2020	25-10-2020	NO Delay
57	Smart Road with White Topping at Hotel Miland to Gandhi Statue Harsha Showroom(Package 10) : 1.73km	17.38	14.41	31-01-2020	30-01-2021	30-01-2021	NO Delay
58	Kottekere lake development Phase III	2.30	1.90	04.02.2020	31-10-2020	31-10-2020	NO Delay

ಅನುಬಂಧ 1 - ಸ್ವರ್ಣೇಶ್ವರಿ ಅನುದಾನದಲ್ಲಿ ಏರ್ಪಡಿಸಿದ ಕಾಮಗಾರಿಗಳ ಪಟ್ಟಿ ಮತ್ತು ಸಾಮಾನ್ಯ ಮಾಹಿತಿ ಸಹಸ್ರಾಬ್ದದಡಿ ರಾಜ್ಯದ 7 ಸ್ವರ್ಣೇಶ್ವರಿಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

I. BELAGAVI SMART CITY LIMITED										ರೂ. ಲಕ್ಷಗಳು
		3.24	2.70	23.01.2020	22-01-2021	22-01-2021	UGLT Cable laying workk is in progress after the completion road work will be taken up		NO Delay	
59	Construction of Roads with Paver Blocks at SBI Colony (R.C. Nagar) in Belagavi City Package-14									
60	Construction of Roads with Paver Blocks at Raghavendra Colony (R.C. Nagar) in Belagavi City Package-15	4.24	3.51	23.01.2020	27-09-2020	27-09-2020	UGLT Cable laying workk is in progress after the completion road work will be taken up		NO Delay	
61	Construction of Roads with Paver Blocks at Arjun Colony (R.C. Nagar) in Belagavi City Package-17	3.60	2.98	23.01.2020	27-09-2021	27-09-2021	UGLT Cable laying workk is in progress after the completion road work will be taken up		NO Delay	
62	Construction of Roads with Paver Blocks at Shastri Nagar -Balance Roads (North side of Mahatma Phule Road till Nalla) in Belagavi City Package-18	4.89	4.05	23.01.2020	27-09-2022	27-09-2022	Work order issued on 23-01-2020		NO Delay	
63	Construction of Roads with Paver Blocks at Shastri Nagar-Balance Road (Behind Nartaki Theatre & Godse colony area) in Belagavi City Package-19	4.82	3.99	23.01.2020	27-09-2023	27-09-2023	Work order issued on 23-01-2020		NO Delay	
64	Up-gradation of Govt Library into Hi-tech Digital Library Phase-I	1.37	1.13	20.01.2020	20-01-2021	20-01-2021	WO issued on 20-01-2020		NO Delay	
65	Construction of Roads with Paver Blocks at Rani Channamma Nagar 1 st Stage in Belagavi City Package-16	2.43	2.01				LOA Issued 31-01-2020		NA	
66	Construction of Roads with Paver Blocks in SV Road- Chidambar Nagar in Belagavi City Package-20	3.91	3.24				LOA Issued 31-01-2020		NA	
67	Construction of Roads with Paver Blocks in Chidambar Nagar Part-II in Belagavi City Package-23	2.97	2.41				LOA Issued on 13-02-2020		NA	
68	Construction of Roads with Paver Blocks in Chidambar Nagar Part-III in Belagavi City Package-24	3.61	2.94				LOA Issued on 13-02-2020		NA	
Total		833.66	722.34							

1 (ಎ) - ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

SLN o	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Present Status	Reasons for Delay in Tender Evaluation/ Issue of Work Order
1	Construction of Roads with Paver Blocks in Miriyunjaya Nagar in Belagavi City Package-21	3.91	3.24	20-01-2020	29-02-2020		Call-2 Retendered on NIT 20-01-2020 Last Date for submission:29-02-2020 Tech Bid Opened on : 03-03-2020 Financial Bid open:16-03-2020	
2	Improvement of Gardens and Parks at Belagavi	3.29	2.80	12-02-2020			DTS Awaited from PMC	
3	Development of Anganawadi at Belagavi Part-A	4.40	1.77	12-02-2020				
4	Providing basic facility and upgrading infrastructure to the newly developed smart schools in Belgavi City	5.00	2.98	12-02-2020			Call-2 Retendered on 12-02-2020	
5	Construction of Roads with Paver Blocks in Chidambar Nagar Part-I in Belagavi City Package-22	4.83	3.91	12-02-2020			Call-2 Retendered on 12-02-2020	
6	Smart Road with White Topping at Ashoka Circle to NH in Belagavi City Package -12	9.31	7.63	13-02-2020	18-03-2020		NIT issued on 13.02.2020 Last date submission bid:18.03.2020 Technical Bid opening date: 20.03.2020 Financial Bid opening date :31.03.2020	
7	Smart Road with White Topping at Patil Galli in Belagavi City Package-13	9.36	7.63	13-02-2020	18-03-2020		NIT issued on30-12-2019 Last date submission bid:10.02.2020 Technical Bid opening date: 12.02.2020 Financial Bid opening date :22-02-2020, Technical Evaluation is Under Progress	
8	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part -I in Belagavi City Package- 25	4.56	3.78	30-12-2019	10-02-2020			
9	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part -I in Belagavi City Package- 26	3.09	2.56	30-12-2019	10-02-2020			
10	Skill Development Center	8.00	8.00		14-02-2020		Last date for submission on 14-02-2020 Technical Bid opening on 17-02-2020, 4pm by GTTC	
Total		55.75	44.30					

I. BELAGAVI SMART CITY LIMITED										ದಾ. ಕಾರಣ	
S/N	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of	Present Status	Reasons for Delay in tendering				
1	Upgradation of Govt city library into Hitech of Digital Library (Phase-II-ICT)	1.63	-			DPR Under Preparation	NA				
2	Extension of Art Gallery by Belagavi City Corporation	6.00	-			DPR submitted to KUIDFC for approval. Observation made by KUIDFC being complied.	NA				
3	Smart Classroom Phase IV	6.00	-			DPR submitted to KUIDFC for approval.	NA				
4	NMT Zone & Hawkers zone (PAN)	10.00	-			DPR submitted to KUIDFC for approval. Observation made by KUIDFC being complied.	NA				
5	ICT Phase II	4.08	-			DPR submitted to KUIDFC for approval. Observation made by KUIDFC being complied.	NA				
	Total	27.71	-				NA				
1	Procurement of mechanical sweeper machine	5.00	-			identified in lieu of fort and moat project	NA				
2	Construction of villages depicting the rural culture of India	12.00	-			identified in lieu of fort and moat project	NA				
3	Development of Art gallery (Phase-II)	8.00	-			identified in lieu of fort and moat project	NA				
	Total	25.00	-								
	TOTAL DPR/CR	52.71	-								
	Grand Total SCM	959.43	-								
PPP Project											
S/N	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Present Status	Reasons for Delay in Tender Evaluation/ Issue of Work Order			
1 (ಅ) - ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಕಾಮಗಾರಿಗಳು											
1	Multi Utility Facility Centres at Dharmnath Circle	148.4	145.09	20-01-2020	29-02-2020		Retendered : NIT 20-01-2020 Last Date for submission:29-02-2020 Tech Bid Opening: 03-03-2020 Financial Bid open:16-03-2020				
2	Energy Efficiency-LED Street Lighting	63.91	52.70				Placed 20th Board meeting				
3	Solar Roof Top - Phase I	3.3	1.66	12-02-2020	29-02-2020		Call-5 Retendered : NIT 12-02-2020 Last Date for submission:29-02-2020 Tech Bid Opening: 02-03-2020 Financial Bid open:12-03-2020				
	Total	215.61	199.45								
1 (ಆ) - ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಕಾಮಗಾರಿಗಳು											
S/N	Name of the Project	SCP Cost	DPR Cost	Tentative Date of Tendering		Present Status	Reasons for Delay in Tendering				
1	Public Bike Share	9.00				FR reviewed at BSCL on 24.04.2019. Modified FR will be submitted to BSCL by PMC					
1	Multi Utility Facility Centres at Mahantesh Nagar	29				Feasibility report is under Preparation					
2	Multi Level Car Parking at First Rly gate opposite Kalamandir	8				Feasibility report is under Preparation					
3	Multi Level Car Parking at at Bapat Galli	7				Feasibility report is under Preparation					
	Total	53.00	-								
	Grand Total PPP	268.61	-								

ಅನುಬಂಧ 1 - ಸರ್ವೆಕ್ಷನ್ ಕಾರ್ಯವಾರ್ಷಿಕ ವರದಿ ಸಾರಾಂಶದ ಅಡಿಯಲ್ಲಿ 7 ಸರ್ವೆಕ್ಷನ್ ಕಾರ್ಯಗಳಿಗೆ ಅನುಬಂಧ 2 ರಲ್ಲಿ

II. DAVANAGERE SMART CITY LIMITED									
1 (ಎ) - ಪೂರ್ಣಗೊಂಡ ಕಾರ್ಯಗಳು									
S/N	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status	Reasons for Delay	
1	Pilot Project 1-B : Civil works for Retrofitting with Gasifier and Heat Recovery unit on Pilot basis at Mandakki Bhatti, Davanagere	0.03	0.03	21.05.2018	19.06.2018			NA	
2	Pilot project 1-A- Providing installation and commissioning 5 numbers of Gasifier unit for puffed rice manufacturing at Mandakki Bhatti, Davanagere.	0.19	0.19	28.12.2017	27.01.2018		Work completed Final bill paid CR submitted.	NA	
3	Construction of two new public toilets and renovation of two existing toilets in Mandakki Bhatti Area	0.46	0.45	04.11.2017	03.05.2018		Work Completed. Trial run for 1 Gasifier is pending.	NA	
4	Pilot project-2. Providing Installation and Commissioning of Gasifier model based puffed rice manufacturing 5 Nos. unit with all the necessary machineries and equipments at Mandakki Bhatti, Davanagere	0.14	0.16	26.03.2018	24.06.2018		Work completed. Final bill paid CR submitted.	NA	
5	Pilot project 3 -A - Construction of Puffed Rice Manufacturing Unit (Working shed) at Mandakki Bhatti, Davanagere for Pilot Project - Civil Works	0.25	0.21	23.08.2018	23.02.2019		Work Completed. Trial run completed. Final bill yet to be paid.	NA	
6	Providing compound wall and gate to the new public toilet at Mandakki Bhatti (Including Borrowwell)	0.18	0.15	27.12.2018	27.03.2019		Work completed Final bill yet to be paid.	NA	
7	Providing Gym equipment in Mandakki Bhatti Layout Park	0.08	0.08	06.12.2018	05.02.2019		Work completed. Final bill yet to be paid.	NA	
8	Relocation of Old Bus stand	2.50	2.19	05.01.2019	05.04.2019		Work completed. Final bill paid. CR submitted	NA	
9	Provision for satellite command control center at SP office	0.25	0.21	16.01.2018	16.04.2019		Work completed. Final bill paid.	NA	
10	Supply and Installation of sanitary napkin vending machine and Sanitary Napkin Incinerator	0.25	0.16	01.03.2019	30.04.2019		Work completed.	NA	
11	Construction of Public E-toilets in Parks at 9 Locations in Davanagere.	1.34	1.39	29.06.2018	28.12.2018		Work completed. O & M in Progress from 01.05.2019 (3 years)	NA	
12	Pilot 3 B :Providing & Installation of Gasifier, Machineries and Equipments in newly constructed Working Shed at Mandakki Bhatti, Davanagere.	0.19	0.19	23.08.2018	23.02.2019		Work completed. O & M in Progress from 15.04.2019 (2 years)	NA	
13	Gym & Play equipment in Davanagere City phase 1	3.00	1.94	22.02.2019	21.08.2019		Work completed. Trial run under Progress.	NA	
14	Improvement to Urdu School in Magenahalli Road	0.60	0.55	21.12.2018	19.06.2019		Work completed.	NA	
	Remodelling of storm water drains in ABD area - Kondajji Road Drain - Drain Nos: D4A & D4B	17.12	14.98	11.06.2018	08.03.2019		Work completed. Building Handover to School Authorities on 22.08.2019		
	Supply, Installation, commissioning, operation & maintenance of Digital Display Boards	3.00	2.42	08.03.2019	25.05.2019		Work completed.		
	Total	29.58	25.29				Work completed.		
1 (ಎ) - ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾರ್ಯಗಳು									
S/N	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status	Reasons for Delay in completion	
1	Improvement of Mandipet Road in Davanagere City	7.82	7.46	03.01.2018	02.07.2018	15-04-2020	Total length -510m. PQC work, Footpath , SWD &UGD work is completed. House service collection chamber, Electrical cable laying and approach road work, footpath work completed. Electrical cable laying work under Progress.		
2	Improvement of Chamarajapet Road in Davanagere City	6.98	6.66	19.01.2018	19.07.2018	30-03-2020	Total length of Road - 470m. 570 mtr. Storm water drain completed out of 940 mtr. Electrical chambers & utility ducts for 150mtrs under progress. SWD Pipe laying upto 440 mtrs Completed. electrical pole shifting and Telecom Chambers work is under progress		

II. DAVANAGERE SMART CITY LIMITED							ದಾ. ಸಂಖ್ಯೆ
3	Improvement of Chowkipet Road In Davanagere City	14.03	14.27	03.01.2018	02.07.2018	30-01-2020	Total length of road, 1050 mtrs. out of which 680 mtrs of PQC is laid & Balance of 325 mtrs, CC road which was in good condition has been retained. Construction of SWD, UGD, Inspection chambers has been completed. 750 mtrs Footpath work is in progress. Electrical cable laying is to be taken up.
4	Improvement of M G Road	6.30	5.94	04.06.2018	02.12.2018	23-07-2020	Commissioning of Electrical works under progress.
5	Remodelling of storm water drains in ABD area - Kondajji Road Drain - Drain Nos: D1, D1A, D2, D3, D5 & D6	18.34	16.04	11.06.2018	08.03.2019	18-08-2021	Total length of drain is 4585 m. Out of which 2330 mtrs drain work is Completed
6	Remodelling of storm water drains in ABD area - Bashanagar main Road drains - Drain Nos: D7 & D8	5.30	4.89	14.06.2018	11.12.2018	30-04-2020	Total length of the drain is 2571 mtrs. Out of which 2370 mtrs of drain work has been completed. Footpath work is to be started.
7	Remodelling of storm water drains in ABD area - In front of Fish market to Maganahalli Halla drains - Drain Nos D13, D14 & D15	10.66	9.88	14.06.2018	11.12.2018	28/02/2020	Total length 2628mtrs. out of which drain completed for 2200mtrs. Chain link fencing completed for 1100mtrs and 200mtrs cover slab casted. 16 no.s box culvert work completed and remaining is in progress
8	Remodelling of storm water drains in ABD area - SPS Nagar drain	6.14	5.58	04.06.2018	02.12.2018	24.05.2020	As per BOQ, 5.38 km of drain completed Remaining 3.41 km cover slabs for existing drain completed. Additional length of 750mtrs out of which 750 mtrs completed Connecting drain works under progress.
9	Remodelling of storm water drains in ABD area - K.R. Road & Razaul Mustafa Nagar 2nd Main road drain - Drain Nos: D9, D10, D11 & D12	6.22	5.60	04.08.2018	02.12.2018	07-09-2020	Out of 2.86km. Complete Length of Drain completed. 2.8km cover slab placing completed. 1.6 Km footpath construction under which 330mtrs of Kerb Stone and GSB laying is completed. Remaining work is under progress.
10	E-Toilets In Davanagere City (phase 2)	6.61	5.05	22.02.2019	21.08.2019	23-03-2020	out of 37 units 15 units installed and 7 units commissioned. 8 units will be commissioned. rest in progress
11	Improvement of Drains & Foot path in NR Road	1.73	1.58	06.10.2018	04.04.2019	04-06-2020	Total length- 910m. 910 mtrs of storm water drain completed and electrical chambers completed footpath 1000 mtr out of 1000mtr completed. Electrical work pending.
12	Selection of LSI for Implementation of PAN city ICT Project.	82.41	74.84	10.10.2018	10.10.2019	05-06-2020	SCCC centre is ready, server and network devices configuration done. 5 locations CCTV tested, 52 CCTV location filed, 57. Level equipment installation in progress. 13 location PAS system installed and tested, 123 GPS devices installed and monitored at SCCC, 5 location environmental sensor installed and monitored at SCCC centre. Smart parking, ITMS work in progress, OCOP portal layout. Server configuration completed. Application Installation & field level hardware configuration in progress. 20 location camera feed tested. MSV vehicle registration under progress.
13	E Rickshaw (phase 1)	0.42	0.42	28.11.2018	11.04.2019	06-06-2020	20 e rickshaws supplied by agency out of which 9 e rickshaws handed over to beneficiary. Loan approval of remaining beneficiaries is under process.
14	Improvement of KR Market Road	3.65	3.66	21.12.2018	19.06.2018	28-02-2020	Scope : 620 mtrs. 620 mtrs of storm water drain and footpath work completed. 150mtrs GSB CC road and DLC laying Completed.
15	Improvement of Drains & Foot path in KR to HC Road	2.20	1.99	20.12.2018	19.06.2019	NA	Preparation of Sub base Under progress.
16	Improvement of secondary drains at Basavarajpete, Basha Nagar, Mandipete & Mangalhalli road in ABD area	14.26	13.48	16.01.2019	13.10.2019	31-03-2020	Scope -1050 Drain work completed for 1050 mtrs. 200mtrs Footpath Paver laying work under progress.
17	Redevelopment of Kalyani at Hondada Circle and Clock Tower in ABD Area.	3.10	2.83	11.02.2019	10.08.2019	20-03-2020	4.45 kms storm water drain out of 8.39 kms completed. Remaining Work in progress.
18	Remodelling of Storm Water Drains around Durgambika temple In ABD Area.	7.94	7.05	16.01.2019	15.07.2019	27.08.2020	Concrete of steps and gravel filling work under progress in Kalyani. Electrical work under progress. Painting/Art work under progress at clock tower.
19	Command and Control Centre (Construction of Building)	15.85	12.60	18.01.2019	15.10.2019	Tender Cancelled	1.501 kms storm water drain out of 4.90 kms completed and 4.50 kms cover slab laying and 4 no box culvert completed and footpath work under progress.
20	E-Rickshaw (phase 2)	1.58	1.44			20.02.2021	Basement floor roof slab concreting completed. Ground floor column steel Reinforcement under progress.
21	Improvement of 9 Junctions in Davanagere City Phase 1	10.00	8.03	22.02.2019	19.11.2019	28.02.2020	WO issued to Kinetic Green on 27.05.19. 80 Nos of e-Rickshaws in scope
22	Installation of Signages & Road Safety measures Phase 1	7.00	4.36	22.02.2019	23.05.2019	18.07.2020	Footpath work at Ram n Co & Jayadeva Circle, Sharda Circle, bapuji Samudava Bhavana under Progress.

Installation are in progress

ಅನುಬಂಧ 1 - ಸರ್ಕಾರಿ ಅನುದಾನದಲ್ಲಿ ಮತ್ತೆ ಸಾಮಾನ್ಯ ಬಾಕಿ ಸಮಾಪ್ತವಾಗಿರುವ 7 ಸರ್ಕಾರಿ ಸಮಾಪ್ತವಾಗಿರುವ ಕೆಲಸಗಳ ವಿವರ

II. DAVANAGERE SMART CITY LIMITED										ದಾ. ಸಂಖ್ಯೆ
23	Redevelopment of Old City Bus Stand	28.53	25.41	01.03.2019	01.09.2020	18.07.2020	Dismantling Completed.			
24	Construction of Electric Crematorium	2.46	2.86	12.06.2019	12.03.2020	18.07.2020	Concrete of columns, Retaining wall, sump tank, Chimney and backfilling (gravel) under progress.			
25	MSI(Centralised Data center at KMDS)	26.90	12.50			11.06.2020	Work order issued to MSP. Project is been monitored by KMDS			
26	Improvement of Binny Company Road	6.50	5.60	08.03.2019	07.09.2019	12.04.2020	Scope 530mts Electrical and telecom chambers Completed. SWD pipe laid for 200mts. UGD Chambers and DWC Pipe laying completed. And Sub base preparation for 200 mtrs under progress.			
27	Improvement of basic infrastructure in Mandakki Bharti Area	18.00	12.93	06.03.2019	05.03.2020	30-04-2020	Total Road Length- 4200 mts Total Drain length - 9100 mts. Out of which 6500 mts storm water drains completed. 980 mts road work completed. Balance work is under progress.			
28	Basic Infrastructure in Ashraya Layouts	37.50	34.36	07.03.2019	06.03.2020	30.04.2020	Total Road Length- 21.91Km Total Drain length - 33.06Km. Out of which 16.50Km of storm water drains completed. 3.20km CC Road completed. Balance work is under progress.			
29	Construction of Barrage across Tungabhadra River near Rajanahalli village	98.16	76.11	14.08.2019	05.05.2021	NA	WO issued on 14.08.19			
30	Heritage Block- Durgambika Temple	3.50	3.29	31.05.2019	31.05.2020	30.04.2020	Ground Floor- floor roof beams and slab steel reinforcement and shuttering completed.			
31	Development of Pedestrian Foot path in ABD area	20.00	15.53	10.07.2019	10.07.2020	18.09.2020	P8 Road to 120ft Road, drain works for 135mts completed. Seebara to Kankadasa Circle, 100 mtr of drain work under progress. 80 metres of drain at Railway parallel Road is under progress. RTO road excavation under progress.			
32	Improvements to Maternity Hospital in Basha nagar in ABD Area	1.50	1.35	31.05.2019	31.05.2020	28.08.2020	Ground Floor- Roof slab and beam shuttering under progress. Ramp work under progress.			
33	Redevelopment of Jagalur Bus stand	3.00	3.21	26.06.2019	10.12.2019	28.08.2020	Work commenced from 10.12.2019. Footpath excavation completed. PCC laying under progress.			
34	Afforestation along Smart Roads	1.00	0.82	18.07.2019	18.07.2020	28.08.2020	1293 trees plantation and tree guard fixing completed.			
35	Improvements of Major storm water drains in PAN City	25.00	18.79	25.06.2019	25.06.2020	28.08.2020	1750 mtrs drain work completed out of 10.01 Km			
36	Improvements of Schools in ABD Area	3.00	2.11	12.09.2019	08.06.2020	28.08.2020	SPS Nagar Primary School Parapet Completed. Blanka Tiles laying under progress.			
37	Improvement of junctions in Davanagere City Phase 2	9.00	3.63	29.08.2019	27.05.2020	28.08.2020	At DRR junction, towards DRR College, 400mts Paver laying is completed. At RTO junction, Drain Works for 200mts drain completed on LHS.			
38	Installation of Signages & Road Safety Measures (Phase 2)	9.00	8.14	16.08.2019	12.02.2020	28.08.2020	Fabrication in progress			
39	Cycle track around Kundwada lake with bund improvements.	15.00	13.56	11.09.2019	10.09.2020	28.08.2020	Survey in progress			
40	Basic Infrastructure to 7 roads	25.00	18.82	18.01.2019	11.11.2020	05.09.2020	Road 1: 500 mtr GSB Spread. Road 3: 220 mtr drain completed on LHS. Road 4: 100mtr drain completed on RHS.			
41	Selection of Agency for establishment of Smart School in Davanagere.	5.00	3.01	21.12.2020	18.02.2020	05.09.2020	Agency Started deploying the Chair and table in the school premises			
42	Afforestation along Roads Phase- II	5.00	3.77	18.12.2019	15.06.2020	18.03.2020	Survey Work under progress			
43	Construction of Skew bridge across outer ring road and other culverts across storm water drain	5.00	3.77	19.12.2019	14.09.2020	18.03.2020	Excavation work under Progress.			
44	Improvement of pedestrian footpath Phase II	20.00	14.83			18.10.2020	WO issued on 15.02.2020			
45	Development of Ring road & its approach roads	65.00	46.31			04.11.2020	WO issued on 20.02.2020			
	Total	671.59	544.35							

1 (ಇ) - ಕೆಲಸದ ವಿವರ

SIN o	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Present Status	Reasons for Delay In Tender Evaluation/ Issue of Work Order
1	Installation of Gym & Play equipments in parks - phase II	5.00	5.00	20-01-2020			Re-tendered on 04.02.2020 Last date for submission 06.03.2020 Technical bid opened on 07.03.2020	
2	Redevelopment of KBTTC Bus stand	136.00	120.00	12.02.2020				

Project

ಅನುಬಂಧ 1 - ಸರ್ಕಾರೀ ಸಂಸ್ಥೆಗಳಿಂದ ಮತ್ತೆ ಸಾರ್ವಜನಿಕ ಬಾಡಿಗೆ ಸಮುದಾಯಕ್ಕೆ ಒದಗಿಸುವ ಸಾಮಗ್ರಿಗಳ ವಿವರ

II. DAVANAGERE SMART CITY LIMITED						
SLN o	Name of the Project	SCP Cost	DPR Cost	Tender Date	WO Date	Present Status
1 (ಎ) - ಉಳಿಸುವಿಕೆಯ ಸಾಮಗ್ರಿಗಳು						
1	Selection of Developer to Design, Finance, Manufacture, Supply, Install, Test, Commission, Operate and Maintain for Roof top Solar PV systems for 25 years on Tarriff basis on selected Eight Government Buildings	2.21	2.21	15.11.2018	04.09.2019	PV panel order has been placed by contractor. Initially proposed SP office, Corporation zonal office, and RTO dropped. Location Revised to STP at Shivanagar, Avaragere and Head Post Office. Awaiting PPA Give the concurrence.
2	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 1	3.53	3.53	08.03.2019	08.09.2019	Out of 52 Bus shelters 11 locations completed, 13 locations electrical and finishing work under progress 10 locations civil work under progress, 13 locations renovations to be started.
3	Public Bicycle Sharing System	9.99	9.99	08.03.2019	04.12.2019	Out of 20 Locations 16 completed, 3 Locations platform construction are under progress. Warehouse is to be installed in APMC building after the basement floor completed. Finalizing of 2 location under
4	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 2	6.25	6.25			LOA issued on 17.02.2020
Total		21.98	21.98			
1 (ಈ) - ಒಟ್ಟು ಮೂಲಕ ಸರಬರಾಜು ಸಾಮಗ್ರಿಗಳು						
SLN o	Name of the Project	SCP Cost	DPR Cost	Tentative Date of Tendering		Present Status
1	LED street lights (Call 3)	28.73	23.64			Tendered on 27.11.19. Last date of submission 30.12.19 (3rd call) Bid opened on 31.12.2019 Technical evaluation under progress. Financial bid opened on 03.02.2020 Financial bid evaluation in Progress
Total		28.73				
Grand Total PPP		50.71				

Reasons for Delay in Tender Evaluation/ Issue of Work Order

Reasons for Delay in Tendering

ಅನುಬಂಧ 1 - ಸಾರ್ವಜನಿಕ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ರಾಜ್ಯದ 7 ಸಾರ್ವಜನಿಕಗಳಿಗೆ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

III. Hubballi Dharwad Smart City Limited

Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per	Actual Date of Completion	Status	Reasons for Delay
1 (ಅ) - ಪೂರ್ವಭಾಗದ ಕಾಮಗಾರಿಗಳು								
1	Creating & Maintaining SPV Website	0.015	0.015	14.07.2017	21.07.2017		Completed	
2	Desilting of Rainalla (North)	0.937	1.01	21.05.2018	26.09.2018		Completed	
3	Desilting of Rainalla (South)	0.8	0.937	23.05.2018	19.09.2018		Completed	
4	Smart Toilet (e-toilet)	1.01	0.8	24.03.2018	25.03.2019		Completed	
5	Sanitary Napkin Vending Machine	0.16	0.13	25.10.2018	19.12.2018		Completed	
6	Rain Water Harvesting	0.37	0.37	23.07.2018	25.12.2018		Completed	
7	Redevelopment of Swimming Pool at Hubballi	2.43	3.03	27.12.2018	26.06.2019	15-09-2020	Completed	
8	Smart School	2.5	1.17	08.03.2019	30.10.2019		Completed	
9	Smart Healthcare	4.5	3.06	08.03.2019	30.10.2019		Completed	
	Total	12.72	10.522					

1 (ಆ) - ಪೂರ್ವಭಾಗದ ಕಾಮಗಾರಿಗಳು

Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per	Actual Date of Completion	Status	Reasons for Delay
1	ICCC (Local System Integrator)	39.57	43.93	19.11.2018	19.02.2020		1. SWM application Customization. 2. Integration with ICOP Platform 3. BRTS integration for ITMS 4. 20 Fuel Sensors for HDMC owned vehicles	Building yet to complete
2	Tolankere Lake Development	16.25	15.57	16.10.2018	16.04.2020		1. Watch tower: Truss work 2. Widening of path way from 3m to 7m-Embankment 3. Toilet Block: Tiles work 4. Retaining Wall- 40m 5. Amphitheatre (Brick Work) 6. Landscape and hard scaping. (Hardscape total quantity including resetting 8337 Sqm, Resetting 3675 Sqm) 7. Kerb stones fixing(pathway) 8. Entrance Gate 9. User Acceptance Test	Due to heavy rain, the contractor could not take
3	Augmented Reality (AR) based Billboard Revenue Monitoring System	0.93	0.73	02.02.2019	02.08.2019	30-09-2019	1. Above 12.9m Column, Shuttering and bar bending Works 2. Tiles Flooring at UGF 3. Water tank: Bar bending and Shuttering for side walls 4. Column and bracket works for 15.2m level slab 5. Control room (2nd Floor) Slab	litigation Delay from contractor
4	Development of ICCO (Package - 01 Civil & Interior Works)	4.5	4.7	04.01.2019	03.10.2019	03-04-2020	1. Food kiosks (2nos) (Flooring), 2. Handicap Toilet, 3. Proposed Hardscape works, 4. Landscaping, 5. Sewerage connections to existing and proposed toilets, 6. Storm water drains(500 m), 7. Meditation Deck Excavation, 8. Paver Laying Around Glass House in Progress, 9. Vermi compost unit (Plastering & Floor surface), 10. RO Plant (Painting & Equipment), 11. Meditation Room, 12. Amphitheater (Flooring & Railing), 13. Electrical pole foundation	Due to heavy rain
5	MG Park Redevelopment	14.7	12.103	03.08.2018	03.02.2020			

6	Smart Roads Package-04 New Roads	37	17.73	04.02.2019	04.02.2020				Total road length 2070 m Total Drain length-4140 m 1. Drain work A. Excavation-500m B. PCC-400m C. Raft- 400m D. wall- 400m E. Slab- 400m 2. Electrical Work A. LT & HT Chambers.(6 Nos)	Due to heavy rain
7	Smart Roads Package-05 New Roads	37.6	31.38	04.02.2019	04.02.2020				Utility Drain work Length - 200m	It was suggested to modify the design as per tender sure model, hence the
8	Smart Roads Package-06 New Roads	27.7	37.71	04.02.2019	04.08.2020				Utility Drain work Length - 100m	It was suggested to modify the design as per tender sure model, hence the
9	Basic Services to Urban Poor (BSUP) Package-01 (67 Roads)	22.5	28.72	04.02.2019	04.02.2020				1. Drain work- A. Excavation. 1040 B. PCC-1400 C. Raft-1500 D. side wall concreting-1600 E. slab concreting-1700 2. Utility Services work:(400 m) A. LT cable laying B. Feeder pillar C. Street Lights Foundation D. Water Supply network, HSC Connection. 3. Toilet Block 4. Nala Drain work	Delay in finalization of design of roads of BSUP
10	Master System Integrator	25	12.2	07.03.2019	07.12.2019				Work Order Issued on 28 Feb 2019 to M/S Madras Security Printers, Chennai.	
11	ICCC- Room Interior	5	2.47	23.02.2019	22.08.2019	21-02-2020				Will be taken up once building work is completed.
12	Basic Services to Urban Poor (BSUP) Package-03 (35 Roads)	33	28.94	04.06.2019	21.04.2020				1. Repair Works- School 1&5 (plastering, flooring and Toilet Block) 2. Drain Execution: A. Excavation 500 m B. Dismantling of Existing Drain 500 m C. PCC Works 500 m D. M-20 Raft and Wall Concrete-500 m 3. Utilities 100m	
13	MSME Industrial Estate - Infrastructure Facility	15.03	15.62	10.06.2019	10.06.2020				1. Slab Concrete for Drain work is in progress. 2. Electrical work Survey 3. LT & HT Chambers 4. DWC pipe laying	
14	ICCC- Services	5	3.19	27.06.2019	27.03.2020				1. Electrical and HVAC plan finalization for UGF 2. Plumbing and sewerage Connection. Footing PCC	
15	Puzzle Parking with Smart Parking	5	4.59	29.06.2019	29.03.2020				1. Soil Investigation 2. Facilities (water and electricity) 3. Truss erection for 5 shops for rehabilitation center	
16	Renovation of Core Markets - Fish Market	4.5	5.07	06.08.2019	06.08.2020				1. Soil Investigation	
17	Renovation of Core Markets - Old City Veg Market	13.45	13.96	06.08.2019	06.02.2021				1. Soil Investigation	
18	Renovation of Core Markets - Janta Bazaar	20	18.35	06.08.2019	06.02.2021				1. Soil Investigation	
19	M G Park Phase- I (musical fountain)	11.5	4.67	03.08.2019	02.02.2020				1. Tile works.	Delay from the Corporation in issuing No

ಅನುಬಂಧ 1 - ಸಾರ್ವಜನಿಕ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ರಾಜ್ಯದ 7 ಸಾರ್ವಜನಿಕಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

III. Hubballi Dharwad Smart City Limited

Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Reasons for Delay
20	Renovation of Core Markets - Janta Bazaar Package (A) Rehabilitation of 200 Kattas	0.3	0.3	06.08.2019	05.11.2019		Consultation with Stake holders is in process
21	Public Bicycle Sharing	8.9	8.5	10.10.2019	10.06.2020		1. Development Of Application 2. Supply Installation and Commissioning of Control Center operations 3. Website, mobile application
22	Redevelopment of Bengeri Market	7.6	6.8	05.10.2019	04.10.2020		Site developmental works
23	Redevelopment of Unkal Market	2.3	2.03	05.10.2019	04.10.2020		Site developmental works
24	M G Park Phase - II (Toy Train)	5	4.2	26.11.2019	25.05.2020		Site developmental works
25	Renovation of Core Markets - Old City Veg Market B: Rehabilitation of Kattas and Shops	0.75	0.76	23.12.2019	23.03.2020		Existing Rail track & bhogal-quality strength work LoA Has been Issued, Bt Confirmed
26	Solid Waste Management	3.21	3.84				Work order issued for procurement of Auto tippers and Letting Machine.
27	Digital Display Board		4.98	17.12.2019	16.12.2020		Work order issued
28	Medar Oni Dispensary	10	4.6	02.01.2020	01.01.2021		Work order issued
29	Electrical Crematorium	2	2.9	31.12.2019	30.12.2020		Work order issued
30	Basic Services to Urban Poor (BSUP) Package-02	27	41.75	02.01.2020	01.01.2021		Work order issued
31	Smart Road Package-02	47	50.75	31.01.2020	30.01.2021		Work order issued
32	Nehru Ground Development Phase - I and II	28	20.26	31.01.2020	30.01.2021		Work order issued
33	Establishment of QC Laboratory	0.85	0.39	31.01.2020	30.01.2021		Work order issued
	Total	480.84	453.69				

1 (ಇ) - ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Reasons for Delay
1	Smart Road Package-01 Gokul Road	48.5	43	19.09.2019	05.10.2019	05.03.2020	3 Bids received. Tender evaluation is in progress
2	Smart Road Package-03	41	42.5	29.02.2020	16.03.2020	25.03.2020	Project retendered
3	Green Campus	12.5	5	01.02.2020	04.03.2020	15.03.2020	Project Tendered
4	Chittaguppi Hospital Upgradation	35	35	16.03.2020	20.04.2020	15.05.2020	Project Scope Revised, DPR Submitted to TC KUIDFC for approval
5	Unkal Lake Upgradation	15	15	10.03.2020	15.04.2020	15.05.2020	No Bids Received, to be Retendered.
6	Procurement and Installation of Boom Barriers-Call3	5	5	26.12.2019	06.01.2020	20.03.2020	2 Bids Received, Bid evaluation is in Progress POC is scheduled from 15 February for a Period of one month
7	Supply and Installation of CCTV poles	0.57	0.49	20.12.2019	31.01.2020	11.03.2020	3 Bids Received, Bid Evaluation is in Progress
	Total	157.57	145.99				

1 (ಈ) - ವಿಜಯಪುರ ಮಹಾನಗರ ಪಾಲಿಕೆ

Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status	Reasons for Delay
1	Nala Renovation	50	50	15.04.2020	6.05.2020	DPR under preparation	
2	Renovation of Core Markets - MG Market	65.0	65			In CLAF meeting held on 21.02.2020 it was directed to drop the project	
3	Unkal Lake Upgradation Phase - 2	35	35	13.03.2020	21.03.2020	DPR submitted to TC KUIDFC for the approval	
	Total	150	150				
1	Construction of sports Complex	130	130	18.04.2020		Concept Report is awaited for approval.	

ಅನುಬಂಧ 1 - ಸ್ಪರ್ಧೆಗೈಸಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದ ರಾಜ್ಯದ 7 ಸ್ಪರ್ಧೆಗೈಸಿಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

III. Hubballi Dharwad Smart City Limited

PPP Project							Status	Reasons for Delay
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per 1 (a) - ಬಿಡುಗಡೆ ಮಾಡಿದ ಕಾಮಗಾರಿಗಳು	Actual Date of Completion		
2	Improvement of Old Hubli NWKRTC Bus Stand	30	30	20.04.2020			Concept Report is awaited for approval.	
3	Unkal Lake Upgradation Phase-3	25	25	18.04.2020			FR submitted to TC,KUIDFC for the approval	
4	Vani Vilas Development (BSUP)	12	12	24.04.2020			Concept Report is awaited for approval.	
	Total	197	197					
	GRAND TOTAL SCM	957						
1	Smart Parking Tower (Multi Level Car Parking)	75	50	28.12.2018	27.12.2020		Excavation for Cellar-02	
2	LED Street Lighting	37	54.94	10.10.2019	16.12.2019		Financial Bid opened on 26.02.2020, Evaluation is in process	
3	Solar Roof Top	2	2	30.08.2019	11.09.2019		No Bids Received, To be Retendered after revival of Scope.	
	GRAND TOTAL PPP	114	106.94					

ಅನುಬಂಧ 1 - ಸಾರ್ವಜನಿಕ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಬಾಡಿಗೆ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ರಾಜ್ಯದ 7 ಸಾರ್ವಜನಿಕಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

IV. Mangaluru Smart City Limited							ರೂ. ಕೋಟಿಗಳು
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per	Actual Date of Completion	Reasons for Delay
1 (ಅ) - ಪೂರ್ವಗಡದ ಕಾಮಗಾರಿಗಳು							
1	Conversion of all the lighting in government building into LED	2.005	2.005	04.02.19 (Contract period - 6 months)	30.09.2019		Project delayed due to additional buildings
2	Construction of Clock Tower at Clock Tower Junction: Civil 65 lakhs, Aluminium Ladder Rs 2.15 lakhs, Electrical Rs 1.60 lakhs, Analog Clock Rs 6.75 lakhs	0.90	0.90	08.02.18 (Contract period - 6 months)	30.09.2019		Project delayed due to administrative reasons
3	Smart Road Package 1 - Improvements to Nehru Maidan Road from Clock Tower to AB Shetty Circle	6.16	6.16	20.06.18 (Contract period - 6 months)	31.01.2020		Project delayed due to administrative reasons
4	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 2 (14 nos)	4.80	4.80	24.03.18 (Contract period - 6 months)	31.01.2020		Project delayed due to administrative reasons
Total		13.87	13.865				

1 (ಆ) - ಪೂರ್ವಗಡದ ಕಾಮಗಾರಿಗಳು							Reasons for Delay
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per	Actual Date of Completion	Reasons for Delay
1	Construction of under ground drainage in Zone-4 (Part-1) in ABD area	5.00	5.00	23.06.18 (Contract period - 6 months)	23.12.18	30.04.2020	Delay due to monsoon & non-approval from police dept for closure of roads
2	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 1 (06 nos)	4.60	4.60	09.07.18 (Contract period - 6 months)	09.01.19	29.02.2020	Delay due to monsoon & non-approval of site location by locals
3	100% Underground Drainage network in ABD Area - Package 3	3.00	3.00	20.11.18 (Contract period - 6 months)	20.05.19	31.08.2020	Delay due to monsoon, local issues & non-approval from police dept for closure of roads
4	Selection of System Integrator for Implementation of Command and Control Center Components in Mangaluru City	32.00	32.00	07.11.18 (Contract period - 6 months)	07.05.19	31.03.2020	Delay due to change in floor location & change order for hardware

ಅನುಬಂಧ 1 - ಸಾರ್ವಜನಿಕ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ರಾಜ್ಯದ 7 ಸಾರ್ವಜನಿಕಗಳಿಗೆ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

IV. Mangaluru Smart City Limited							ದೋ. ಕೊಡುಗೆಗಳು	
5	Construction of Under Ground Drainage in Zone IV part 2 and Zone III part 1 in ABD Area	9.50	9.50	01.02.19 (Contract period - 12 months)	01.02.20	31.05.2020	105 manholes completed out of 315 manholes. 2.20km pipe laying completed out of 7.30km.	Delay due to monsoon,local issues & non-approval from police dept for closure of roads
6	Cost towards common data centre at KMDS, Bengaluru	12.00	12.00	28.02.19	28.08.19	30.07.2019	Work order issued (by KUIDFC). Rs. 8.90 Cr has been released to KMDS on 30.07.2019	Delay due to site handover
7	Smart Road – Package 2 (Loop road)	14.00	14.00	04.07.2019 (11 months excluding monsoon)	15.01.2020	15.01.2021	Carriageway & drain works concreting completed for Nellikai Road.50% Carriageway concreting completed along Mission Street road.	No delay
8	100% Underground Drainage network in ABD Area - Package 4	25.00	25.00	23.08.2019 (12 months excluding monsoon)	15.02.2020	15.02.2020	Work in progress in new monkey stand road,BR Karkera cross road, new Mangaladevi road & Milagres cross road.Pipe laid for 1.90km out of 22km. 65 manholes out of 998 No's. 100 precast manholes ready to be placed.	No delay
9	Smart Road - Package 4	48.00	48.00	16.09.2019	15.02.2021	15.02.2021	Drain work & carriageway work started at Kudmul Ranga Rao road.300m single lane towards Aloysius School completed.Other side towards VRL Travels 200m single lane carriageway completed.	No delay
10	Smart Road - Package 5	49.00	49.00	16.11.2019	15.03.2020	15.03.2021	Bridge road carriageway completed & 500m Carriageway completed out of 600m in Arya Samaj road.	No delay
11	Smart Road - Package 9 - Construction of Pedestrian Plaza	7.00	7.00	20.09.2019	15.02.2021	15.02.2021	Raft concreting & Wall concreting for half stretch completed. Steel fabrication for top slab in progress.	No delay
12	Implementation of E-smart schools in all government schools - Package 1 - Infrastructure	11.50	11.50	21.08.2019	15.02.2021	15.02.2021	Nireshwalya school completed.Work in progress in 10 out of remaining 11 schools in Pandeshwara,Bolar (2 Nos) Hoige Bazaar (2 Nos),Bunder (2 Nos),Car Street,Balmatta & Basti Garden School.	No delay
13	Smart Road - Package 6	48.00	48.00	04.10.2019	15.02.2021	15.02.2021	Carriageway concreting completed in Old Kent road.Work started along New Pandeshwara road.	No delay
14	Smart Road - Package 3	49.00	49.00	19.11.2019	19.03.2020	19.03.2021	Carriageway concreting completed along Azizuddin road.	No delay
15	Smart Road - Package 7	40.52	40.52	18.11.2019	18.03.2020	18.03.2021	50% Carriageway concreting completed along Maidan 4th Cross road.	No delay
16	Strengthening distribution system for implementing 24x7 water supply including 8 years O & M to Mangaluru City (Contribution from Smart city fund as Convergence)	114.00	114.00	24.12.2019	24.12.2021	24.12.2021	Notice to proceed issued on 24.12.2019.Survey works under progress	No delay
17	Rejuvenation of Gujjarakere Lake for Rainwater harvesting & recreation	4.00	4.00	14.02.2020	14.06.2021	14.06.2021	Work Order issued on 14.02.2020	No delay
18	Construction of Command Control Building - annexe to MCC Building	5.00	5.00	13.02.2020	13.06.2021	13.06.2021	Work Order issued on 13.02.2020	No delay
19	Upgradation of Integrated Asset Management and Urban Property Ownership Record Building	5.00	5.00	13.02.2020	13.06.2021	13.06.2021	Work Order issued on 13.02.2020	No delay

ಅನುಬಂಧ 1 - ಸ್ಪರ್ಧೆಗೆ ಅನುಬಂಧದ ಮತ್ತೆ ಸಾಮಾನ್ಯ ಬಾಡಿಗೆ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ರಾಜ್ಯದ 7 ಸ್ಪರ್ಧೆಗಳಲ್ಲಿ ಭಾಗವಹಿಸಿದ ಕಾಮಗಾರಿಗಳ ವಿವರ

IV. Mangaluru Smart City Limited										ರೂ. ಕೋಟಿಗಳು
20	Skill Development and Safety Training Centre	4.75	4.75	13.02.2020	13.06.2021	13.06.2021	13.06.2021	Work Order issued on 13.02.2020	No delay	
21	Community Level Facilities along with international swimming pool	24.94	24.94	20.02.2020	20.02.2022	20.02.2022	20.02.2022	Work Order issued on 20.02.2020	No delay	
22	Integrated Development of Kadri Park Area	12.00	12.00	18.02.2020	18.02.2022	18.02.2022	18.02.2022	Work Order issued on 18.02.2020	No delay	
23	Implementation of E-smart schools in all government schools-Package 2 - ICT	5.00	5.00	14.02.2020	30.09.2020	30.09.2020	30.09.2020	LoA issued on 14.02.2020	No delay	
24	Rejuvenation of Kavoora Lake for Rainwater harvesting & recreation	8.00	8.00	27.02.2020	31.07.2021	31.07.2021	31.07.2021	LoA issued on 27.02.2020	No delay	
	Total	540.81	540.81							

1 (ಅ) - ಬೆಂಗಳೂರು ನಗರ ಸರ್ಕಾರದ ಕಾಮಗಾರಿಗಳು								
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Status	Reasons for Delay
1	Supply & installation of 37 bedded ICU at new super speciality block of first floor at Wenlock hospital premises	2.83	2.83	24.12.2019	10.02.2020	10.03.2020	Tender issued on 24.12.2019.Last date for submission of tender 10.02.2020. Single bid received.Tender evaluation scheduled on 20.02.2020.Negotiation in process	No delay
2	Rehabilitation of Central Market	6.24	6.24	24.12.2019	10.02.2020	10.05.2020	Tender issued on 24.12.2019.Last date for submission of tender 10.02.2020. 5 bids received.Tender evaluation scheduled on 20.02.2020.3 bids valid	No delay
3	Upgradation of Wenlock Hospital - Infra works	5.00	5.00	28.02.2020	06.04.2020	06.05.2020	NIT issued on 27.02.2020	No delay
Total		14.07	14.07					

1 (ಈ) - ವಿಜೃಂಭಣಾ ಯೋಜನಾ ವರೆಗೆ ಪೂರೈಕೆ ಕಾಮಗಾರಿಗಳು								
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Probable completion date	Present Status	Reasons for Delay
1	Construction of Abattoir (Slaughter House), Kudroli	15.00	11.59	12.12.2019	31.03.2020	30.09.2021	TC approved on 12.12.2019.Board instructed PMC to conduct socio economic survey & present the data through Abattoir expert during the next Board meeting.	
2	Redevelopment of Old Bus Stand Area	25.00	15.70	12.12.2019	31.03.2020	30.09.2021	TC approved on 12.12.2019.Board instructed MSCL to take opinion of NITK Transportation expert.Letter written to NITK on 14.01.2020 & follow up in process	
3	Command and Control Center - Stage 2	30.00	30.00	not yet approved	30.06.2020	31.08.2021	Project to be taken up after completion of Stage 1 (put on hold)	
4	Upgradation of Wenlock Hospital - 12 bedded OT & 61 bedded post operative ward	35.25	35.25	17.02.2020	10.03.2020	31.12.2021	PMC submitted DPR for 61 bedded post operative ward on 05.02.2020. TC,KUIDFC conducted on 17.02.2020.To be tendered after attending to the compliances	

ಅನುಬಂಧ 1 - ಸ್ವರೂಪಿಸಿ ಅನುದಾನರಹಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಬಾಡಿಗೆ ಸಂಸ್ಥಾಪಿಸಿದ ರಾಜ್ಯದ 7 ಸ್ವರೂಪಿಸಿದ ಕಾಮಗಾರಿಗಳ ವಿವರ

IV. Mangaluru Smart City Limited							ರೂ. ಕೋಟಿಗಳು
5	Upgradation of Lady Goshen Hospital	5.00	5.00	not yet approved	10.03.2020	30.09.2021	Drawings & estimate from Health department shared with PMC.PMC to submit DPR by 28.02.2020
6	Waterfront Area Development	150.00	150.00	not yet approved	20.03.2020	31.12.2022	TC,KUIDFC approved overall Master Plan and Concept report on 30.07.2019.Board approved for 2.10 Km pilot stretch on 16.10.2019.PMC submitted draft DPR on 16.11.2019.MSCL instructed PMC to proceed with preparation of final DPR including BOQ & engineering drawings.Board instructed on 26.12.2019 to take up full scope of works as per original SCP.PMC submitted DPR on 04.02.2020.PMC resubmitted with compliances on 26.02.2020.TC scheduled on 29.02.2020
7	Upgradation of Mangala Stadium	10.00	10.00	17.02.2020	10.03.2020	30.09.2021	Concept Note submitted to KUIDFC for TC on 26.08.2019.Approved in TC meeting on 11.09.2019.AEC submitted revised DPR on 31.01.2020.TC,KUIDFC conducted on 17.02.2020.To be tendered after attending to the compliances
8	Construction of Indoor Stadium for Kabaddi & Shuttle Badminton near Urva Market	35.00	35.00	not yet approved	20.03.2020	31.12.2021	Concept Note submitted to KUIDFC for TC on 26.08.2019.Approved in TC meeting on 11.09.2019.AEC submitted revised DPR on 29.01.2020.AEC resubmitted with compliances on 26.02.2020.TC scheduled on 29.02.2020
9	Redevelopment of Vacant Premises of DC office into Hotel, Retail Shops and Speciality Restaurants	10.00	10.00	not yet approved	30.06.2020	31.12.2021	PMC has submitted concept note on 10.10.2019.Board given approval on 16.10.2019.PMC instructed to submit DPR with heritage part by 15.01.2020.Board agenda prepared to descope from PMC due to substandard DPR
10	Retrofit Car Street & areas of Sri Venkatramana Temple as Religious Zone	14.59	14.59	not yet approved	30.06.2020	31.12.2021	PMC submitted concept note on 30.09.2019.Board approval received on 16.10.2019.TC approved on 30.10.2019.PMC submitted DPR on 13.01.2020.Board agenda prepared to descope from PMC due to
11	Connector Road from NH66 near Jeppu to Morgans gate including construction of RUB	40.00	40.00	not yet approved	30.04.2020	31.10.2021	Centage charges of Rs.84 lakhs has been deposited with railways.TC approved Concept Note on 30.10.2019.Target for revised estimate from Railways: 15.03.2020.
Total		265	265				
GRAND TOTAL SCM		869					

PPP Project								
1 (ಎ) - ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು								
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per	Actual Date of Completion	Status	Reasons for Delay

ಅನುಬಂಧ 1 - ಸ್ವಾಭಾವಿಕ ಅನುಬಂಧದ ಮೇಲೆ ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದ ರಾಜ್ಯದ 7 ಸ್ವಾಭಾವಿಕ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

IV. Mangaluru Smart City Limited								ರೂ. ಕೋಟಿಗಳು
1	Installation of Rooftop Solar on Government Buildings in ABD area -Phase 1	7.08	7.08	WO: 30.07.2018	30.03.2019	30.09.2020	Agreement with Govt buildings signed only for 555KW out of 1288 kW. Work is in progress for 555KW. Panel erection completed in KFDC, ESI Hospital, Town Hall & MCC Complex. Net metering works completed in ESI Hospital.	due to unavailability of buildings
2	Development of MLCP with retail space near Hampankatta junction	94.00	94.00	LoA: 07.11.2018	07.11.2021	31.12.2022	During the meeting conducted on 04.01.2020 with the Independent Directors & the Concessionaire, it was decided to take up the project without involvement of private land. Same agenda to be kept in the next Board meeting	due to non-co operation from stakeholders
	Total	101.08	101.08					

1 (ಇ) - ಟೆಂಡರ್ ಪಡೆದ ಕಾಮಗಾರಿಗಳು							Reasons for Delay
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Tentative date of WO	Status
3	Conversion of Street Lights to LED	62.63	62.63	11.10.2019	04.01.2020	31.05.2021	Short term tender floated on 11.10.2019. Last date for submission of tender 04.01.2020. 2 bids received. Tender evaluation meeting conducted on 27.01.2020. Negotiated with successful bidder. Put up for Board approval.
4	Redevelopment of Central Market along with Fish Market	114.03	114.03	07.01.2020	02.03.2020	30.09.2021	Tender issued on 07.01.2020. Last date for submission of tender 02.03.2020
Total		176.66	176.66				

1 (ಈ) - ವಿಶ್ವಕಾ ಯೋಜನೆ ಮಡಿ ಪಡೆದ ಕಾಮಗಾರಿಗಳು							Reasons for Delay
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Probable completion date	Present Status
5	Integrated Transport Hub (Integrated Bus Terminal with Retail mall and Recreational Center)	445.00	445	13.11.2019	30.04.2020	30.07.2023	MSCL Chairman Instructed to pursue with Pumpwell site during 12th Board meeting. Board approved to go ahead with the project during 13th Board meeting. Sent to TC. KUIDFC on 05.10.2019. TC approved on 13.11.2019. ID approval received on 14.01.2020. Waiting for Cabinet approval.
GRAND TOTAL PPP		1000	1000.48				

ಅನುಬಂಧ 1 - ಸರ್ವೋಚ್ಚ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾಮಾನ್ಯ ಉಪಸಕ್ತಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ರಾಜ್ಯದ 7 ಸರ್ವೋಚ್ಚ ಸರ್ಕಾರಿ ಕೆಲಸಗಳ ವಿವರ

V. Shivamogga Smart City Limited										ರಾ. ಸಂಖ್ಯೆ
1 (ಎ) - ಸರ್ವೋಚ್ಚ ಸರ್ಕಾರಿ ಕೆಲಸಗಳು										
S. No.	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Status of Projects	Reason for Delay in completion of work		
1	Development of Tank mohalla park (No 7) in Shivamogga	0.45	0.46	12.02.2018	06.08.2018	28.02.2019	Completed (Savings Rs. 0.05 cr)	Already completed		
2	Providing infrastructure for development of smart library	0.22	0.21	14.11.2018	20.03.2019	14.03.2019	Completed (Savings Rs. 0.03 cr)	Already completed		
3	Development of SMART LIBRARY ICT Interventions 4 libraries and 11 School	4.96	4.38	11.09.2019	11.11.2019	17-12-2019	Work Completed on 17.12.19	Already completed		
4	Development of Vinayaka Park	0.60	0.59	18.02.2019	26.08.2019	07-12-2020	Work Completed on 07.01.20	Already completed		
5	Development of Family Welfare Park	1.93	1.72	14.11.2018	19.11.2018	13-02-2020	Work Completed on 13.02.20	Already completed		
	Sub Total - A in cr=	8.16	7.36							
1 (ಬಿ) - ಉಪಸಕ್ತಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ										
S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr including)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Status of Project	Due to clearance of encumbrance		
1	Smart Road from Ashoka Circle to Alkola Circle	26.59	25.22	24.03.2018	23.02.2019	31.03.2020	Work Under Progress	Due to clearance of encumbrance, Shifting of Electrical Poles, Shifting of Sanitary Lines, execution of 24/7 WS, removal of trees &BSNL Cabling		
2	Development of Smart road in package 1, Area between BH road Savalanga Road, Kuvempu road, in Shivamogga City.	86.57	81.09	02.02.2019	02.08.2020	02.08.2020	Work Under Progress	will be completed on time		
3	Area between jail Road - Kuvempu Road- Savalanga Road - 100' Ring Road and Canal Front Road- Package 2a	66.61	61.56	18.02.2019	18.08.2020	17.08.2020	Work Under Progress	will be completed on time		
4	Area between jail Road - Kuvempu Road - Sagara Road - Canal Front Road- Package 2b	100.07	95.88	12.02.2019	11.08.2020	30.08.2020	Work Under Progress	will be completed on time		
5	Area between Savalanga Road - 100' Ring Road - Baharaj Urs Road- Package 3a	58.22	54.89	18.02.2019	18.08.2020	17.08.2020	Work Under Progress	will be completed on time		
6	Area between Savalanga Road - Baharaj Urs Road - River Front Road - BH Road - Package 3b	94.96	89.95	18.02.2019	17.08.2020	17.08.2020	Work Under Progress	will be completed on time		
7	Last Mile connectivity using Cycle track and Footpath Development of Inner Ring Road from Laxmi talkies junction to NT Road (7.5 km)	90.00	84.21	14.08.2019	17.02.2021	17.02.2021	Work Under Progress	will be completed on time		
8	Development of Heritage Walk / Village	15.60	12.91	08.08.2019	13.07.2020	13.07.2020	Work Under Progress	will be completed on time		
9	Development of park near Country Club	3.70	2.97	18.12.2018	01.09.2019	01.11.2020	Stopped	Work stopped due to legal implication		
10	Development of Marthambika temple park (Park 03) in Shivamogga City	1.20	1.06	26.12.2018	08.07.2019	30.03.2020	Work Under Progress	Due to clearance of encumbrance		
11	Development of Parks Kote Road, Sheshadripuram, Ghandi nagar, DC compound, Mission Compound	1.73	1.68	18.02.2019	02.09.2019	30.05.2020	Work Under Progress	Due to clearance of encumbrance		
12	Development of Parks Malleshwar nagar park, Baharajurs road in shivamogga city	2.50	2.09	25.06.2019	25.12.2019	24.03.2020	Work Under Progress	Due to clearance of encumbrance		
13	Development of Conservancies in Package-1	1.37	1.33	18.02.2019	18.08.2019	15.02.2020	Work Under Progress	Due to clearance of encumbrance		

ಅನುಬಂಧ 1 - ಸರ್ವೋಚ್ಚ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಕಾರ್ಪೊರೇಷನ್ ಸರ್ವೋಚ್ಚದಡಿ ರಾಜ್ಯದ 7 ಸರ್ವೋಚ್ಚ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

V. Shivamogga Smart City Limited										ರಾ. ಕಾರ್ಯ
14	Development of Conservancies in Package-2	1.85	1.55	12.12.2018	26.06.2019	15.03.2020	Work Under Progress		Due to clearance of encumbrance	
15	Development of Conservancies in Package-3	4.82	4.25	26.12.2018	08.07.2019	30.05.2020	Work Under Progress		Due to clearance of encumbrance	
16	Development of Conservancies in Package-4	4.75	3.96	01.03.2019	05.09.2019	30.01.2020	Work Under Progress		Due to clearance of encumbrance	
17	Package-5 Redevelopment of Conservancy lanes in Bapuji Nagar, Basavana gudi and Durgi gudi areas in Shivamogga City.	12.00	9.60	20.12.2019	20.11.2020	20.11.2020	Work Under Progress		will be completed on time	
18	Nehru Stadium Beautification	5.12	4.96	05.03.2018	31.07.2019	28.02.2020	Work Under Progress		Due to Interdepartmental issues	
19	Improvement of hole bus stop	0.75	0.68	18.02.2019	18.08.2019	31.03.2020	Work Under Progress		NOC from Railway Dept not yet received	
20	Canal Redevelopment-Phase-1 (Rs.11.00 Cr)	11.71	10.59	18.12.2018	25.11.2019	30.05.2020	Work Under Progress		Due to clearance of encumbrance, Shifting of Electrical Poles, Shifting of Sanitary Lines, execution of 24/7 WS, removal of trees & RSNJ Cabling	
21	Riverfront Development- Infrastructure works; pedestrian bridge , River front promenade, etc- North Bank	130.00	103.22	14.08.2019	16.08.2021	16.08.2021	Work Under Progress		will be completed on time	
22	Centralized Architecture (DCDR setup by MSI at KMDS-SDC)	11.50	12.20	Work taken by KUIDFC			Work Under Progress			
23	Development of Physical Infrastructure(interiors, HVAC, and others) for setting up of Command and control centre	3.10	2.56	21.12.2018	11.03.2020	-	Re-tendering		Delay due to higher rate quoted , re tendering under progress	
24	Wildlife interpretation centre with science park (Turnkey)	10.00	8.58	30-12-2019	30.06.2021	-	4(g) Exempted project.MoA signed with CEE and Work Order Issued on 30.12.2019.Preliminary Report preparation is under progress.		As detailed in status column	
25	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings (Turnakey)	5.00	3.58	31-12-2019	31.06.2021	-	4(g) Exempted project.MoA signed with INTACH and Work Order Issued on 31.12.2019.Preliminary Report is submitted. DPR preparation under progress.		As detailed in status column	
26	Conservation of Heritage Building - Corporation Main Building (Turn Key)	3.00	2.00	30-12-2019	30.11.2020	-	4(g) Exempted project.MoA signed with INTACH and Work Order Issued on 30.12.2019.Preliminary Report is submitted. DPR preparation under progress.		As detailed in status column	
27	Restoration and Adaptive Re use of Shivappa Nayaka palace Precinct (DBOMT basis-Turnkey project)	15.50	11.68	29-11-2019	29.08.2020	-	Work Order issued on 29.11.2019.Site assesment and inception report work is under progress		As detailed in status column	
28	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.48	2.02	26-12-2019	-	-	Work Order Issued on 26.12.2019.Site assessment work under progress		As detailed in status column	
29	Face-lifting to Riverfront Crematorium	5.00	5.13	08.01.2020	07.12.2020	-	LoA Issued on 04.01.20.Survey work under progress		As detailed in status column	
30	Providing Smart Bus Shelters & E- Toilet for PAN city (61 nos)	18.50	10.80	28-01-2020	-	-	LOA issued on 28.01.2020		As detailed in status column	
31	Development of Corporation Park (Park 17) in Shivamogga City	4.40	4.40	05-02-2020	-	-	LOA Issued on 05.02.2020		As detailed in status column	
32	Construction of MLCIP with commercial complex	30.00	22.05	10-02-2020	-	-	LOA Issued on 10.02.2020		As detailed in status column	
33	Street Art in the selected locations across the city	1.00	0.52	12-02-2020	-	-	4(g) exemption approved in Finance Department, GoK.LoA Issued on 12.02.20		As detailed in status column	
Sub Total - B in Cr=		829.60	739.17							

1 (ಇ) - ಬಿಡುಗಡೆ ಮಾಡಿದ ಕಾಮಗಾರಿಗಳು

S. No.	Name of the work	Cost as per SDC (Rs Cr)	Tender Cost	Tender Date	Last Date of Bid Submission	Tentative date of WFO	Status	Reason for Delay in tender evaluation / Issue of work order
1	Improvement and Beautification of Private Bus Terminal	6.00	5.40				To be re-tendered as per the decision of the 23rd SPV Board meeting held on 18.02.20. Estimated is being relooked for re-tendering.Expected date of re-tendering is 06.03.2020	Tender stage, as detailed in status column
2	Procurement of 100 Nos. of E-Rickshaws	3.50	1.90				Project is proposed to be dropped as per the decision of the HPSC Alternate project for procurement of E-buses to be taken	Tender stage, as detailed in status column

ಅನುಬಂಧ 1 - ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಡಿ ರಾಜ್ಯದ 7 ಸ್ಕಾರ್ಟ್ ಸಿಟಿಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

V. Shivamogga Smart City Limited										ರೂ. ಪಾವತಿಸಿದ
S. No.	Name of the work	Cost as per SCP (Rs Cr)	Tentative Estimated Cost (Rs Cr)	Tender Date	Last Date of Bid Submission	Tentative date of WO	Status/Remarks	Reason for Delay in tendering	Tender stage, as detailed in status column	
3	Public Bike Sharing(1.5cr SCM+2.9cr PPP)	1.50	1.50				To be re-tendered as per the decision of the 23rd SPV Board meeting held on 18.02.20.The revision of Estimate & re		Tender stage, as detailed in status column	
4	Smart Education in Govt Schools - Pan City (35 school)	15.00	8.60				Technical Evaluation is under Progress. Expected date of Award of the work is 13.03.20		Tender stage, as detailed in status column	
5	ICT-ICCC and Smart Elements	46.18	46.18	27-12-2019	24-02-2020		2nd Call.Tender called on 27.12.2019.Last date for submission of bids is 29.02.2020		Tender stage, as detailed in status column	
6	Nehru Stadium Existing Sports facility upgradation	30.00	30.00	11-02-2020			Tender called on 11.02.2020. Last date for submission of bids is 16.03.2020		Tender stage, as detailed in status column	
7	Modern Police Information/ Tourism kiosk	5.00	3.00	03-02-2020			Technical Evaluation is under Progress.Expected date of Award of the work is 15.03.20		Tender stage, as detailed in status column	
8	Development of Freedom Multi Utility Space and its Partial Implementation	5.00	5.00	03-02-2020			Technical Evaluation is under Progress.Expected date of Award of the work is 15.03.20		Tender stage, as detailed in status column	
9	Construction of HAWKER'S ZONE with taxi/ auto stand (Integrated bus terminal)	10.00	10.00	18-02-2020			Tender Issued on 21.02.20.Last date for submission of bids is 16.03.20		Tender stage, as detailed in status column	
C	Sub Total - C in Cr	122.18	111.58							
1 (ಈ) - ದ್ವಿತೀಯ ದೋಷಣಾ ಮಹಡಿ ಪರಿಶೀಲನೆ ಕಾಮಗಾರಿಗಳು										
Nil										
PPP Projects-Completed/Work in Progress/Work Order Issued/Tendered/DPR Stage										
1 (ಈ) - ಬೆಂಚರ್ ಮಹಡಿ ಪರಿಶೀಲನೆ ಕಾಮಗಾರಿಗಳು										
S. No.	Name of the work	Cost as per SCP (Rs Cr)	Tentative Estimated Cost (Rs Cr)	Tender Date	Last Date of Bid Submission	Tentative date of WO	Status/Remarks	Reason for Delay in tendering	Tender stage, as detailed in status column	
1	Conversion of normal street light to LED street light system	31.69	31.69				The bid was re negotiated with L1 bidder as per the directions of HPSC.The subject has to be moved for on file approval of Chief Secretary, Govt as per the directions given in	As detailed in status column		
2	Public Bike Sharing(1.5cr SCM+2.9cr PPP)	2.90	2.90				To be re-tendered as per the decision of the 23rd SPV Board meeting held on 18.02.20.The revision of Estimate & re apportionment of VGF from SCM is being examined by PMC	As detailed in status column		
Total=		34.59	34.59							
1 (ಈ) - ದ್ವಿತೀಯ ದೋಷಣಾ ಮಹಡಿ ಪರಿಶೀಲನೆ ಕಾಮಗಾರಿಗಳು										
1	Design, Supply, Installation, Commissioning, Operations and Maintenance of Solar Photovoltaic Systems on Pump House & Roof Tops of Govt Buildings On Net Metering basis	3.50	1.87				Revised RFP & PDIA submitted to KUIDFC on 12.02.20.Technical committee meeting is scheduled on 07.03.20	As detailed in status column		
2	Solar on Canal top (Thunga high level canal)	182.34	156.54				Revised RFP & PDIA submitted to KUIDFC on 12.02.20.Technical committee meeting is scheduled on 07.03.2020	As detailed in status column		
Total=		185.84	158.41							
Grand PPP Total=		220.43	193.00							

ಅನುಬಂಧ 1 - ಸ್ವರ್ಣನಗರ ಅನುದಾನದಡಿ ಮಧ್ಯ ಸಾರ್ವಜನಿಕ ಉಪರಿ ಸಹಕಾರಿತ್ವದಲ್ಲಿ ರಾಜ್ಯದ 7 ಸ್ವರ್ಣನಗರಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

J1 Tumakuru Smart City Limited										ರೂ. ಲಕ್ಷಗಳು	
1 (ಎ) - ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು											
S. No.	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Reasons for Delay				
1	Dredging, Desilting, Lining, Restoration & Reclamation Works of Upstream Feeder Channels	0.39	0.389	Work entrusted to KRDL			Survey Work				
2	Construction of Smart e-Toilets	0.17	0.175	21.07.2017	27.02.2018	27-02-2018	No delay				
3	Intermediate Para transit Stands (Auto Stands) 2 No's	0.04	0.038	15.06.2018	25.08.2018	25-08-2018	No delay				
4	Tree Plantation Under HT Line	0.55	0.407	09.03.2018	02.08.2018	09-09-2018	Survey and Demarcation delayed				
5	Redevelopment of Siddaganga Bus Shelter	0.08	0.068	22.06.2018	22.09.2018	22-09-2018	No delay				
6	Smart Park- Tumakuru University Park- (Civil)	0.62	0.617	08.11.2017	07.07.2018	30-09-2018	Helipad is also in same premises and was not allowed to work during the visit by VIPs during the visit to the Tumakuru.				
7	Contribution towards improvement of Water Supply Scheme (under AMRUT)	14.00	14.00	Fund Transferred to KUWS&DB under AMRUT			Designed were also modified to meet the requirement Police dept. for security purposes				
8	Development of Nursery for afforestation and green buffer zones at Amanikere	0.49	0.496	Work entrusted to Forest Dept.			No delay				
9	Smart Lounges & Information Kiosks at Amanikere Lake basin	0.29	0.27	11.10.2017	10.09.2018	01-09-2018	No delay				
10	Construction of Toilet Block at NCC Campus	0.14	0.103	15.06.2018	26.10.2018	30-11-2018	Involved tree cutting for which permission had to be taken. Besides NCC authorities also changed the locations which required change in the design				
11	6KW centralized Off-Grid Solar Power Plant with LED based Solar street lighting system	0.40	0.316	08.06.2018	11.08.2018	24-11-2018	Contractor delayed the work execution. Penalty has been levied.				
12	Providing Toilet Block at PU College	0.14	0.101	11.06.2018	20.10.2018	24-11-2018	Design has to be changed to meet the requirement of the stake holders and location was also changed.				
13	Apportionment towards GIS Software with KUIDFC	0.60	0.60	Project is implemented by KUIDFC			No delay				
14	Pedestrian Environment Improvement & Public Place making at Govt. PU College Precinct	2.40	1.87	22.01.2017	24.11.2018	05-01-2019	Intermittent rains and also the examination at the college resulted in stoppage of work				
15	Clearance of 05 nallas of Amanikere	0.24	0.183	19.07.2018	18.12.2018	04-01-2019	No delay				
16	Installation of Sanitary Napkin Dispenser & Incinerator (at Empress High school/ PU college)	0.008	0.008	27.12.2018	16.01.2018	16.01.2018	No delay				
17	50 KW off-grid Solar Photo Voltaic (SPV) System at GOVT PU College	0.73	0.658	13.07.2018	22.01.2019	22-01-2019	No delay				
18	Smart Lounges - Furniture part	0.14	0.11	1.24.2019	23.02.2019	10.02.2019	No delay				
19	Plantation around Amanikere lake	0.64	0.64	Work entrusted to Forest Dept.			No delay				
20	Smart Parking at M.G Road Conservancies - Civil Part	0.40	0.33	22.10.2018	04.03.2019	04-03-2019	No delay				
21	Smart Parking at M.G Road Conservancies - IT Part	0.16	0.13	07.03.2019	07.06.2019	07.06.2019	No delay				
22	Upbarahalli Fivover Under Space Development	0.43	0.38	28.12.2018	04.07.2019	07.06.2020	Existing vendors to relocated before starting the work.				
23	Plantation on Medians	0.90	0.849	07.08.2018	06.11.2018	05.11.2018	No delay				
24	Interior works for Integrated City Management Command & Control Centre in Town Hall Building in	0.42	0.37	06.03.2019	06.05.2019	29.07.2019	Additional works taken up to meet the requirement of vendor selected for ICMCC - IT Project.				
25	Selection of Agency for Operation and Maintenance of Smart Lounge at Amanikere - IT Part	0.96	0.89	14.12.2018	14.04.2019	14.04.2019	No delay				
26	Supply, installation of Litter bins, roller containers and sign board	0.37	0.32	15.10.2018	15.01.2019	14.01.2019	No delay				
27	Supply of UAV systems (Drone Procurement)	0.25	0.25	29.06.2019	28.08.2019	22.08.2019	No delay				
28	Sports facility Center at PU College	0.41	0.345	15.06.2018	22.08.2019	22.08.2019	No delay				
29	Integrated City Management Control Centre (ICMCC)	59.25	47.16	23.11.2018	23.11.2019	15.08.2019	No delay				
30	Establishment and Operation of Teacher resource center and student resource center in Tumakuru City	0.23	0.16	04.01.2019	03.10.2019	22.08.2019	No delay				
31	Digital Library Solution	1.63	1.71	13.05.2019	19.08.2019	28.08.2019	No delay				

ಅನುಬಂಧ 1 - ಸಾರ್ವಜನಿಕ ಅನುದಾನದಲ್ಲಿ ಮತ್ತೆ ಸಾಮಾನ್ಯ ಬಾಡಿಗೆ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ರಾಜ್ಯದ 7 ಸಾರ್ವಜನಿಕ ಕೈಗೊಂಡು ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited							ದಾಖಲೆ
S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr Including GST)	Work Order date	Date of Completion as per contract	Expected Date of Completion	Reasons for delay
32	Selection of Agency for Establishment of Smart Classrooms at different Govt. Schools/Colleges of Tumakuru.	0.65	0.70	22.07.2019	31.08.2019	31.08.2019	No delay
33	Signage & Legibility- Digital Display Boards (at 3 locations)	1.00	0.66	20.02.2019	19.03.2019	03.09.2019	Delay in electrification
34	Selection of Agency for establishment of digital classrooms, ICT lab and language labs at Govt. College and schools of Tumakuru. (Call-2)	2.35	2.25	05.03.2019	15.09.2019	15.09.2019	No delay
35	Skill Development Centre for NCC Cadets	0.42	0.37	06.03.2019	11.10.2019	11.10.2019	No delay
36	Supply, Installation of Furniture & Electrical work of DMC for PHC - Tumakuru.	0.13	0.13	02.08.2019	01.09.2019	31.08.2019	No delay
37	Development of Smart Bus Shelter - Phase 1 (5)	0.44	0.38	17.01.2019	15.08.2019	15.08.2019	No delay
38	Supply and installation of Smart Poles at different places in Tumakuru.	1.02	1.03	22.07.2019	21.10.2019	25.10.2019	No delay
39	Science Theme Park at Amanikere Lake	0.49	0.39	22.07.2019	16.11.2019	16.11.2019	No delay
40	Procurement and Installation of 5 no of outdoor Gym equipment & children play equipments at different locations in Tumakuru.	0.81	0.32	22.07.2019	16.11.2019	16.11.2019	No delay
41	Development of Parks - TCC Premises	0.75	0.176	31.08.2019	30.11.2019	30.11.2019	No delay
42	Development of Parks- Siddarameshwara Extension park		0.199	04.09.2019	04.12.2019	12.12.2019	No delay
43	Development of Parks- Maruti Nagar park		0.178	04.09.2019	04.12.2019	12.12.2019	No delay
44	Development of Parks- IB PWD park		0.195	21.10.2019	20.01.2020	12.12.2019	No delay
45	Digital Nerve Centre	2.01	2.27	28.02.2019	19.10.2019	19.10.2019	No delay
Total		95.54	80.92				

1 (e) - ಕೈಗೊಂಡು ಕಾಮಗಾರಿಗಳು							Reasons for delay
S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr Including GST)	Work Order date	Date of Completion as per contract	Expected Date of Completion	Reasons for delay
1	Additional Class rooms Block at PU College	1.23	0.857	17.07.2018	28.08.2019	15.03.2020	Intermittent rains and also the examination at the college resulted in stoppage of work and also not allowed to work during the VIP functions as the ground is used for all functions were used for political functions/ Govt. Delayed by the contractor in executing the project. Notices issued for penalised. Change of design also contributed for delay.
2	Development of Banyan Tree Boulevard	0.99	0.88	07.11.2018	17.09.2019	31.03.2020	Removed of encroachment and shifting of utilities. Delay by line dept. in shifting of utilities, new utilities providing house connections
3	Rejuvenation & Up gradation of Ring Road	68.40	52.47	23.11.2018	22.11.2019	19.05.2020	Proposed in CA land. However, part of the land was earlier allotted which had to be sorted out by TUDA. This also required change in the design. Project will be completed by 10.3.2020
4	Development of Field Marshal Cariappa road as Smart road	7.90	3.63	23.11.2018	22.11.2019	15.03.2020	Contract is being terminated
5	Development of Women Theme Park at Uparahalli	0.94	0.68	27.12.2018	26.03.2019	10.03.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections
6	Development of Fitness Theme Park at Kasaba	0.78	0.65	17.01.2019	16.04.2019	-	Civil work for fixing 107 PIS Boards yet to be completed.
7	Smart Road Package-1 (4 Roads - MG, JC, Horpet and Vivekananda roads)	27.57	22.70	01.02.2019	31.01.2020	30.09.2020	22 locations almost on completion. For Other locations NOC not received. The project is being foreclosure
8	Intelligent Transport System	6.00	4.69	07.02.2019	06.08.2019	30.04.2020	
9	Rain Water Harvesting & Afforestation	5.00	4.22	23.02.2019	22.11.2019	20.05.2020	
10	Smart Road Package-2 (6 roads - Mandipet Main Road, Mandipet 1st and 2nd Main Road, North Bus Stand Road (Gubbi Veeranna Kalamandir Road), South Bus Stand Road (KSRTC Depot Road), Bhagavan Mahaveer Main Road, FMG Cariappa road)	36.88	29.53	28.02.2019	27.02.2020	30.06.2020	Delay by line dept. in shifting of utilities, new utilities providing house connections

ಅನುಬಂಧ 1 - ಸರ್ಕ್ಯೂಟ್‌ನಲ್ಲಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಬಾಡಿಗೆ ಸಮಗ್ರೀಕರಣದಡಿ ರಾಜ್ಯದ 7 ಸರ್ಕ್ಯೂಟ್‌ಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited										ತಾ. ಕಾಮಗಾರಿ
Sl. No.	Project Name	11.6	7.73	06.03.2019	05.12.2019	01.07.2020	01.07.2020	01.07.2020	01.07.2020	Remarks
11	Energy Efficient Lighting (LED lighting for New extensions)	11.6	7.73							Permission from NH was not received, since they are taking up expansion. The same has now been diverted to Ring Road of 10.53 kms which is being redeveloped and
12	Smart Road Package-3B(chammundawasheri,Dr. Radha Krishna, Belgumbra Road)	49.82	44.45	06.03.2019	05.03.2020	31.05.2020				Amanikere main road will be completed soon
13	Smart Road Package-3C (BH Road)	47.72	41.5	06.03.2019	05.03.2020	30.06.2020				Delay by line dept. in shifting of utilities, new utilities providing house connections
14	MSI (Centralised Data Center at KMDS)	30	12.2	01.03.2019						Delay by line dept. in shifting of utilities, new utilities providing house connections
15	Shoulder Improvements for Other than Smart Roads	108.92	85.61	08.03.2019	07.03.2020	31.07.2020				Delay by line dept. in shifting of utilities, new utilities providing house connections
16	Smart Road Package-3A (Ashoka Road and DC Road)	21.19	18.00	27.04.2019	26.04.2020	30.06.2020				Delay by line dept. in shifting of utilities, new utilities providing house connections
17	Affordable Housing at Mariyamma Nagar	10.00	12.33	27.04.2019	26.10.2020	26.10.2020				No delay
18	Redevelopment of Ring Road - Phase 2	52.5	36.40	29.05.2019	28.05.2020	28.05.2020				Delay by line dept. in shifting of utilities, new utilities providing house connections
19	Drone Survey	1	0.82	09.07.2019	08.01.2020	31.03.2020				Survey by Drone completed. Physical survey is in progress.
20	City Library	21.63	22.87	12.06.2019	11.06.2020	11.06.2020				Work in progress
21	Business Incubation & Innovation Centres		4.57							Will be tendered after completion of Civil work
22	Furniture part +IT part+Electrical Work									Work in progress
23	Construction of Multi-Dimensional Auditorium with Library and Class Rooms at Empress Govt. High School/PJ College	10.00	11.84	31.05.2019	30.05.2020	30.05.2020				Issues at 3rd site, now resolved and expected to complete by 31.03.2020
24	Intermediate Para Transit Stands - Phase 2	0.05	0.04	13.06.2019	12.09.2019	31.03.2020				Work in progress
25	Lake Bank Conservation & Erosion Protection (Amanikere Lake)	32.00	25.37	31.05.2019	30.05.2020	30.05.2020				Work in progress
26	Intervention and Additional improvement for 24*7 Water Supply (SCADA system (KUWS&DB)) - Filling of Hemavathi water to Amanikere	31.00	18.61	24.05.2019	23.04.2020	23.04.2020				Work in progress
27	Other Components		12.39							Will be tendered after completion of Civil work
28	Utilization of Impounded Water in Tumakuru Amanikere by Pumping Water to the Existing 50MLD Capacity WTP in P.N Palva	27.00	13.77	24.05.2019	23.04.2020	23.05.2019				Work in progress
29	Other Components		11.78							Will be tendered after completion of Civil work
30	Solid Waste Management (IEC)	0.26	0.14	14.06.2019	13.06.2020	13.06.2020				Work in progress
31	Skill on wheels	0.32	0.32	04.07.2019	03.08.2019	15.04.2020				Delay in handing over of the Bus by KSRTC for refurbishment
32	Solar Paneling of Glass House	4.5	2.79	25.06.2019	24.09.2019	25.02.2020				Work completed. To be commissioned after after by electrical inspectorate.
33	Development of Parks - Adarsh Nagar - Ward No:20	0.91	0.74	11.07.2019	10.10.2019	05.03.2020				Due to delay in area demarcation by TUDA
34	Development of Parks - Kuvempu Nagar - Ward No:21	0.39	0.34	10.07.2019	09.10.2019	17.11.2019				Delayed due to heavy rains in Sept to Nov 19 holding of the work nearly 3 months
35	Development of Parks - SS Puram - Ward No:25)	0.31	0.29	10.07.2019	09.10.2019	22.11.2019				Delayed due to heavy rains in Sept to Nov 19 holding of the work nearly 3 months
36	Construction of Boundary Wall and chain link Fencing with MS gate and provision for cameras & Lighting around Amanikere Lake	5.00	3.92	22.07.2019	21.04.2020	21.04.2020				KUWS & DB work also in progress during the implementation

ಅನುಬಂಧ 1 - ಸರ್ವಿಸ್‌ಗಳ ಅನುಷ್ಠಾನಕ್ಕೆ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಉಪಕರಣಗಳ ಸುರಕ್ಷತೆಗಾಗಿ ರಾಜ್ಯದ 7 ಸರ್ವಿಸ್‌ಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾರ್ಯದ ವಿವರ

VI. Tumakuru Smart City Limited									
Trauma Centre									ಈ ಕಾಲಗ
33 (Development and Improvement of Medical Facilities in city merged with Trauma Centre) Other Components	56.00	41.43	22.07.2019	21.10.2020	21.10.2020	21.10.2020	Work in progress		
34 Govt. PU college	1.00	0.77	19.07.2019	18.07.2020	18.07.2020	18.07.2020	Will be tendered after completion of Civil work		
35 Integrated Bus Terminal Redevelopment	100.00	82.18	03.10.2019	02.10.2021	02.10.2021	02.10.2021	Work in progress		
36 Construction of Sports Complex at MG Stadium	53.00	52.30	11.09.2019	10.09.2020	10.09.2020	10.09.2020	Work in progress		
37 Development of parking at 7 conservancies at SS Puram roads in Tumakuru	1.40	1.30	03.09.2019	18.03.2020	18.03.2020	30.04.2020	UGD line need to be layed by the agency due to blockage.		
38 Procurement of IT Hardware to Tumakuru City Corporation (ITCC) for E- Office	0.55	0.55	29.07.2019	30.06.2020	30.06.2020	30.06.2020	Procurement will be made in phases by TCC		
39 Construction additional classrooms on existing old building	2.50	2.39	25.10.2019	06.11.2020	06.11.2020	06.11.2020	Work in progress		
40 Repair work required for 8 no's of buildings at Primary Health Centre	0.86	0.69	02.11.2019	01.05.2020	01.05.2020	01.05.2020	Work in progress		
41 Development of Parks - Amaravathi Nagar	0.49	0.49	03.10.2019	24.04.2020	24.04.2020	24.04.2020	Work in progress		
42 Development of Parks - Mahalakshmi Layout	0.45	0.42	03.10.2019	20.04.2020	24.04.2020	24.04.2020	Work in progress		
43 Development of Parks - Sapthagiri Extension	0.57	0.52	03.10.2019	24.04.2020	24.04.2020	24.04.2020	Work in progress		
44 Development of Parks - Javanagar	0.55	0.55	03.10.2019	16.04.2020	16.04.2020	16.04.2020	Work in progress		
45 Development of Parks - Gokul Extension	0.50	0.45	03.10.2019	20.04.2020	20.04.2020	20.04.2020	Work in progress		
46 Development of Auto Stands	0.10	0.08	30.10.2019	24.04.2020	24.04.2020	24.04.2020	Work in progress		
47 Construction of 107 PIS boards at bus stands in tumkur	0.99	0.79	30.10.2019	02.05.2020	02.05.2020	02.05.2020	Work in progress		
48 Public Toilets - Phase 2	0.74	0.75	27.11.2019	26.05.2020	26.05.2020	26.05.2020	Work in progress		
50 Development of Parks - Island [02] tree planation at Amanikere		0.197	Work entrusted to Horticulture Department						
51 Development of Park - Sajeevini park	0.75	0.15	Work entrusted to Horticulture						
52 Development of Park - Sapthagiri park		0.16	Work entrusted to Horticulture						
53 Development of Park - Nrupathunga Extension		0.199	Work entrusted to Horticulture						
54 Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	1.49	27.12.2019	23.04.2020	23.04.2020	23.04.2020	Work in progress		
55 Redevelopment of Bus Shelters at different locations in Tumakuru	0.29	0.21	24.01.2020	24.06.2020	24.06.2020	24.06.2020	Work in progress		
56 CC Road + Entrance Gate at PU College	1.32	1.01	03.02.2020	02.07.2020	02.07.2020	02.07.2020	Work in progress		
57 Construction of Toilet block at Govt. PU College	0.69	0.51	01.03.2020	01.09.2020	01.09.2020	01.09.2020	Work Order yet to issue		
58 Development of Two wheeler parking at FMC Road conservancy - On Street Parking Lots	2.20	0.37	01.03.2020	01.06.2020	01.06.2020	01.06.2020	Work Order yet to issue		
59 Gym equipments procurement for SFC at Govt PU	0.45	0.38	01.03.2020	01.05.2020	01.05.2020	01.05.2020	Work Order yet to issue		
60 ICMCC Phase 2	19.14	19.37	06.03.2020	06.09.2020	06.09.2020	06.09.2020	Work Order yet to issue		
61 Construction of Building for ICMCC	7.58	11.36	10.03.2020	10.03.2021	10.03.2021	10.03.2021	Work order yet to issue		
62 Construction of Compound wall in PU College	1.80	1.20	05.03.2020	05.09.2020	05.09.2020	05.09.2020	Work order yet to issue		
63 Furniture for additional classroom to Govt. PU College	0.04	0.05	05.03.2020	05.05.2020	05.05.2020	05.05.2020	Work order yet to issue		
Total	879.77	747.34							

1 (ಎ) - ಬೆಂಗಳೂರು ಮಂಜೂರು ಕಾರ್ಯದ ವಿವರ

S. No.	Name of the work	Cost as per SCP (Rs Cr)	DPR cost	Tender Date	Probable Completion date
1	Development of Bus Shelter in Tumakuru - Phase 2	0.90	0.90	15.02.2020	15.06.2020
2	Solid Waste Management - Remediation of open dump and cycling of space at Ahiadoneadahanahalli dumping site - Bio Mining	2.40	1.73	21.11.2019	30.08.2020

ಅನುಬಂಧ 1 - ಸಾರ್ವಜನಿಕ ಅನುಸಾರದಲ್ಲಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಉಪಕರಣಗಳ ಸಹಕಾರದಲ್ಲಿ ರಾಜ್ಯದ 7 ಸಾರ್ವಜನಿಕಗಳಿಗೆ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VI. Tumakuru Smart City Limited						
3	Construction of Land fill at Ajjagondanahalli	5.34	4.98	18.11.2019	30.08.2020	
4	Dumping site					
4	Locked House Monitoring System (LHMS)	0.25	0.25	20.02.2020	31.05.2020	
5	Amanikere Urban Hathi	1.73	1.90	17.10.2019	31.08.2020	
6	Development of Kuntaiah Park in IDSMT layout & Urni Krishnan Park in Sadashiva Nagar	1.46	1.46	13.02.2020	15.09.2020	
7	Development of parks at Batavadi (ward no 27), Pragathi Badavane & Yadava nagar ward no 29 in Tumakuru	1.49	1.49	13.02.2020	15.09.2020	
8	Development of Madhuvana park, Shivakumara Swamiji park & Deveravanapatta park in Tumakuru	1.47	1.47	13.02.2020	15.09.2020	
Total		15.04	14.18			

1 (ಈ) - ದ್ವೈತಾ ದೀಪನಾ ಮತ್ತು ಕಂಪಡ ಕಾಮಗಾರಿಗಳು

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Estimated Cost	Probable Tender date	Probable Completion date
1	Procurement of goods/materials for PU College	1.51	1.51	30.05.2020	31.12.2020
2	Signage & Legibility-"You Are Here" Maps, Signage, Street Markings	1.00	1.00	30.05.2020	31.12.2020
3	Storm Water Drains	15.00	5.00	30.04.2020	30.11.2020
4	Amanikere Lake Front Development & Other City Amenities (Amanikere Lake)	17.87	8.00	30.05.2020	30.11.2020
5	Provision of Boating Desk/Jetty and Furniture - Procurement	0.51	0.51	30.05.2020	31.10.2020
6	Development of Parks - Phase 2	12.02	12.02	30.04.2020	31.10.2020
7	Development of Smart Bus Shelter	1.51	1.51	30.04.2020	31.10.2020
8	Creation of Vending Zones	7.57	7.57	30.03.2020	30.09.2020
9	Filling of Hemavathi water from Gangasandra tank to Maralur tank	16.05	16.05	31.03.2020	31.03.2021
10	Street Light - Balance to dark spots and infrastructure correction	8.78	8.78	15.04.2020	15.01.2021
11	Development of Model Anganavadi Centres in Tumakuru	5.00	5.00	15.04.2020	15.08.2020
Total		86.82	64.95		
Grand TOTAL		1077.16			

PPP Projects

PPP Projects						
1 (ಎ) - ಪ್ರಸಿದ್ಧವಾದ ಕಾಮಗಾರಿಗಳು						
S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr Including GST)	Work Order date	Date of Completion as per contract	Expected Date of Completion
1	Piped Natural Gas Supply	90.00	90.00	2013	15.01.2021	15.01.2021
2	Street-lighting control system	40.00	64.15	06.01.2020	06.10.2020	16.10.2020
Total		130.00	154.15			

1 (ಇ) - ಕಂಪಡ ಕಾಮಗಾರಿಗಳು

S. No.	Name of the work	Cost as per SCP (Rs Cr)	DPR cost	Tender Date	Probable Completion date
1	Public Bicycle Sharing	2.00	2.58	17.10.2019	30.08.2020

ಅನುಬಂಧ 1 - ಸರ್ಕಾರಿ ಅನುದಾನದಡಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಉಳಿತಾಯ ಸಂಸ್ಥೆಗಳಿಂದ ರಾಜ್ಯದ 7 ಸರ್ಕಾರಿ ಸಂಸ್ಥೆಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ವಿವರ

		VI. Tumakuru Smart City Limited		ರೂ. ಲಕ್ಷಗಳು	
2	Multi utility Mall with Multi level car parking	22.00	60.00	11.12.2019	31.12.2021
3	Roof Top Solar Panels - Govt. Buildings & Industries	54.00	54.00	14.10.2019	30.08.2020
Total		78.00	116.58		

ಅನುಬಂಧ 1 - ಸ್ವಚ್ಛತೆ, ಸಮಾಜ ಸುಖ ಮತ್ತು ಸಾರ್ವಜನಿಕ ವಾಣಿಜ್ಯ ಸಂಪನ್ಮೂಲಗಳ ಬಾಳಿಕೆ 7 ಸ್ವಚ್ಛತೆ, ಸಮಾಜ ಸುಖ ಮತ್ತು ಸಾರ್ವಜನಿಕ ವಾಣಿಜ್ಯ ಸಂಪನ್ಮೂಲಗಳ ಬಾಳಿಕೆ

VII. Bengaluru Smart City Limited

ದಾ. ಕುಟುಂಬ

1 (ಅ) - ಬೆಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್

S. No.	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Reasons for Delay
	Total	0.00	0.00				

1 (ಆ) - ಬೆಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್

S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr)	Work Order date	Date of Completion as per contract	Expected Date of Completion	Reasons for delay
1	Revitalization of historic heart of city - Tender SURE roads + smart components Phase A - 20 Roads (16.89)	255.690	273.000	27.02.2019	28.07.2020	28.07.2020	Work in Progress. Delay in obtaining Police approval as these road network are in CBD Area
2	Revitalization of historic heart of city - Tender SURE roads + smart components Phase B 16 Roads (12.67)	200.810	203.07	22.07.2019	28.07.2020	28.07.2020	
3	(Phase A) Shivajinagar Bus Terminus + Parking Structure + Subway	2.720	2.72	28.02.2019	15.11.2020	15.11.2020	LoA Issued
4	Phase A Cubbon Park redevelopment	16.730	16.73	28.02.2019	28.08.2020	28.08.2020	LoA issued
5	Solid Waste Management Command Centre - Civil Works	1.470	1.47	24.02.2019	30.04.2020	30.04.2020	Work in progress
	Total	485.05	496.99				

1 (ಇ) - ಬೆಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್

S. No.	Name of the work	Cost as per SCP (Rs Cr)	DPR cost	Tender Date	Probable Completion date
1	Command and Control Centre for Solid Waste Management Department. of BMRP	40.00	37.20	14.01.2020	30.12.2020
2	Redevelopment of K R Market	58.69	58.69	16.07.2019	31.04.2020
3	Proposal for operation of electric buses feeder service to Namma Metro by BMTC - Fleet Procurement	50.00	50.00	03.02.2020	30.12.2020
4	Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park - Phase B	20.00	20.00	13.02.2020	30.01.2020
5	LED Lighting for Vidhan Soudha, Vikas Soudha, MS Building and VV Towers	2.04	2.04	13.02.2020	30.09.2020
	Total	170.73	167.93		

1 (ಈ) - ಬೆಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್

S. No.	Name of the work	Cost as per SCP (Rs Cr)	Estimated Cost	Probable Tender date	Probable Completion date
1	ICCC - (Integrated Command and Control Center)	250.00	250.00	25.03.2020	31.12.2020
2	Improvement to Property Tax	5.00	5.00	25.03.2020	31.12.2020
3	K R Market Junction Integrated Mobility & Junction Improvement	20.00	20.00	25.03.2020	31.12.2020
4	Setting up Auditorium block & Geological Rock Garden at Jawaharlal Nehru Planetarium	20.00	20.00	25.03.2020	31.12.2020
5	Transformation of Freedom park into World Class Visual & Digital experience centre	10.00	10.00	25.03.2020	31.12.2020
	Total	305.00	305.00		

GRAND TOTAL

957.98

ಅನುಬಂಧ 1 - ಸಾರ್ವಜನಿಕ ಅನುದಾನದಲ್ಲಿ ಮತ್ತು ಸಾರ್ವಜನಿಕ ಖಾಸಗಿ ಸಹಭಾಗಿತ್ವದಲ್ಲಿ ರಾಜ್ಯದ 7 ಸಾರ್ವಜನಿಕಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

VII. Bengaluru Smart City Limited

PPP Funded Projects

1 (ಅ) - ಪ್ರಸ್ತುತವಿರುವ ಕಾಮಗಾರಿಗಳು						
S. No.	Name of the work	Cost as per SCP (Rs Cr)	LOA/Work Order Cost (Rs Cr Including GST)	Work Order date	Date of Completion as per contract	Expected Date of Completion
1	Implementation of Energy Efficiency Measure in Public Lighting System in Bengaluru under shared saving frame work.	600.000	600.000	23.02.2019	23.02.2021	23.02.2021
						LoA issued.

1 (ಆ) - ಮಿಕ್ಕಿತು ಯೋಜನೆ ಮಾಡಿ ಪೂರ್ಣ ಕಾಮಗಾರಿಗಳು						
S. No.	Name of the work	Cost as per SCP (Rs Cr)	Estimated Cost	Probable Tender date	Probable Completion date	
1	Construction of Multilevel Car Parking at Gandhinagar in front of Sukh Sagar	80.00	80.00	25.03.2020	31.12.2020	
2	Construction of Multilevel Car Parking at Hosmat Hospital	50	50	25.03.2020	31.12.2020	
3	Construction of Multilevel Car Parking in BBMP head, in front of Vokkaligara Bhavan	25	25	25.03.2020	31.12.2020	
Total		155.00	155.00			
PPP Total		755.000	755.000			

ಕ್ರ ಸಂ	ಹೆಸರು	ಹುದ್ದೆ	ಅವಧಿಯ ವಿವರ	ಮೂಲನೇತನ	ಫುಲ್ ಛಾಟಿ	ಮನೆಬಾಡಿಗೆ	ನಗರ ಪರಿಹಾರ ಭತ್ಯೆ	ಇತರೆ	ಮಾಸಿಕ ಒಟ್ಟು ವೇತನ	ಈವರೆಗೆ ಜಾಪತ್ತೆಯಾದ ಒಟ್ಟು ವೇತನ
1	ಶ್ರೀ ಮೊಹಮ್ಮದ್ ನಜೀರ್	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	19-Sep Oct 19 to Dec 19 (3 months) Salary/DA Arrears	41123 94900	2673 10676	6580 15184	195 450	0	50571 121210	50571 363630
2	ಶ್ರೀ ಕೆ.ಎನ್. ಅರುಣಪ್ರಭಾ	ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಆಂತರಿಕ)	19-Aug Sep 19 to Dec 19 (4 months)	105430 105430	0 0	0 0	0 0	13171	13171	13171 427372
3	ಶ್ರೀ ಮಹೇಶ್ ಕುಮಾರ್ .ಕೆ	ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಆರೋಗ್ಯ)	18-Oct Nov 18 to Sep 19 (11 months) DA/HRA Arrears Oct 19 to Nov 19 (2 months) 19-Dec	40500 40500 40500 40500	18225 18225 32234 22883	6480 6480 0 6480	400 400 400	0 0 0	31744 65605 32234 70263	31744 721655 32234 140526
4	ಶ್ರೀ ಕೆ.ಎ.ರವಿಸುಖಮಾರ್	ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (PWD Dept)	19-Jul Aug 19 to Dec 19 DA Arrears	40719 97100	2647 6312	6515 15536	189 450	2125 47719	52195 167117	998042 52195 835585 13836 901616
5	ಶ್ರೀ ಚಂದ್ರಕಾಂತ್	ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	18-Nov Dec 18 to Dec 19 (13 months)	70000 70000	0 0	0 0	0 0	0 0	4667 70000	4667 910000
6	ಶ್ರೀ ರಾಜರಾಜ್ ಕೆ.ಸಾಲಿಯನ್	ಕಂಪೈನಿ ಸೆಕ್ಷುರಿ	18-Sep Oct 18 to Dec 19 (15 months)	76667 50000	0 0	0 0	0 0	0 0	76667 50000	914667 37097 750000 787097

[illegible]

[illegible]

[illegible]

ಅನುಬಂಧ - 3					
ಬೆಳಗಾವಿ ಸ್ಕಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್ ಕಂಪನಿಯಲ್ಲಿ ಕರ್ತವ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಅಧಿಕಾರಿಗಳ ಹೆಸರು ಮತ್ತು ಹುದ್ದೆಗಳ ವಿವರ ಮತ್ತು ಅವರಿಗೆ ಈವರೆವಿಗೂ ನೀಡಿರುವ ಮತ್ತು ನೀಡುತ್ತಿರುವ ಸಂಬಳ ಹಾಗೂ ಭತ್ಯೆಗಳ ವಿವರ ತೋರಿಸುವ ಪಟ್ಟಿ					
S.N	Name	Designation	Date of Joining	Total Salary paid	Monthly Salary
1	Shashidhar Kurer	MD (KAS) Senior scale	19.10.2019	5,22,452.00	1,10,627.00
2	Archana Kulkarni	Company Secretary/JMD (Incharge)	2.1.2017	36,68,127.00	1,14,523.00
3	M.G.Karhadkar	CFO/Sr. Accounts Manager	8.1.2020	-	-
4	Kiran Kharde	Accounts superintendent	1.7.2017	14,03,007.00	57,295.00
5	L.G.Sharanappa	Manager Admin (Office Suptd/Shirestedar	27.02.2019	4,81,546.00	43,110.00
6	Prakash Koshti	Sr. Social Development officer	11.9.2018	7,00,394.00	43,110.00
7	Ayaz Matte	P.S to M.D	15.8.2018	6,29,408.00	34,400.00
8	S R Limbikai	S.D.A (Adm)	3.10.2018	-	-
9	Pradeep Bomannavar	S.D.A (A/C)	7.12.2016	24,016.00	-
10	S.D.Naikar	G.M (Tech)	7.1.2020	-	-
11	Prakash Deshpande	DGM (Procurement)	21.8.2018	7,92,726.00	48,429.00
12	Ajitkumar Patil	E.E	28.6.2019	3,63,726.00	51,229.00
13	Bhagavan S Kamate	E.E	16.12.2019	87,924.00	53,236.00
14	P M Patil	A.E.E	1.8.2019	6,00,696.00	1,01,573.00
15	Kiran Subbarao	A.E.E	15.7.2019	14,39,645.00	1,03,791.00
16	C N Krishnamurthy	A.E.E	21.8.2018	5,61,483.00	39,909.00
17	Abhishek Mendigeri	A.E.E	21.8.2018	9,29,072.00	49,035.00
18	F S Shivpur	Asst Engineer	6.6.2017	21,95,398.00	81,663.00
19	Anup Kanoj	Asst Engineer	2.8.2019	3,65,739.00	61,294.00
20	Mahesh Darbare	Asst Engineer (Ele)	2.8.2019	3,65,739.00	61,294.00
21	Prasana Herur	Asst Engineer	2.8.2019	3,49,075.00	58,494.00
22	Ramangoud L Patil	Asst Engineer	16.1.2017	15,44,021.00	45,143.00
23	Pratapsingh Jadav	Asst Engineer (Ele)	16.1.2017	15,54,788.00	45,143.00
24	Malikarjun Adi	Asst Engineer	6.3.2017	15,03,097.00	45,143.00
25	Abhijit Naik	Asst Engineer	5.3.2019	4,18,779.00	43,110.00

26	Salman Shindagikar	Manager (Networking)	17.9.2019	1,92,608.00	43,110.00
27	Madan Hanchinal	Junior Engineer	6.9.2019	1,66,266.00	34,400.00
28	Nagarjun	Asst Engineer	12.11.2019	1,14,960.00	43,110.00
29	D M Honakeri	Asst Engineer	12.11.2019	1,14,960.00	43,110.00
30	Dhanaraj S R	Asst Engineer	12.11.2019	71,850.00	43,110.00
31	Vinay Hospet	Asst Engineer	9.1.2020	30,593.00	43,110.00
Total				2,11,92,095.00	15,41,501.00

Davanagere Smart City Limited

Statement of Salary and Allowance for Year 2017-18

1	Name	Designation	Basic Pay	DA	HRA	CCA	FSA	Medical Allow	Charge Allow	Entitlement	EPF	Gross
1	Athira Thambi	JR URBAN PLANNER	2,85,162	-	-	-	-	-	-	-	-	2,85,162
2	B S Sadashiva	Account Superintendent	75,200	33,548	7,520	-	-	313	5,076	-	-	1,21,557
3	Chandrashekhar N Savaigi	Asst. Executive Engineer	1,45,939	66,036	14,594	-	-	-	-	43,106	9,348	2,79,023
4	Chithra P S	FDA	52,098	23,575	5,210	-	-	-	-	5,729	6,445	93,057
5	Gangamma E	Audit Officer	2,66,013	1,17,577	26,601	-	-	8,493	8,833	-	-	4,27,517
6	Gurupadaiah K M	Executive Engineer	1,57,884	71,443	15,788	-	-	-	-	54,400	7,548	3,07,063
7	Hemanth Kumar	Jr. Engineer	70,968	32,113	7,097	-	-	-	-	5,677	6,387	1,22,242
8	Malatesh B	ICT MANAGER	94,240	42,644	9,424	-	-	-	-	16,327	7,440	1,70,075
9	Manjunatha G B	General Manager	1,61,493	73,076	16,150	-	-	-	-	12,025	-	2,62,744
10	Pradeep Kumar	MANAGER - Procurement	1,26,968	57,453	12,697	-	-	-	-	20,897	9,000	2,27,015
11	Pramod P	Jr. Engineer	70,968	32,113	7,097	-	-	-	-	5,677	6,387	1,22,242
12	Preetham S P	Jr. Engineer	72,258	32,697	7,226	-	-	-	-	5,781	6,503	1,24,465
13	Preeti S Bannai, Cs	Company Secretary	59,820	27,068	5,982	-	-	-	-	24,400	3,542	1,20,812
14	R Savya Naik	Executive Engineer	3,69,827	1,67,346	36,983	-	-	4,128	15,020	-	-	5,93,304
15	Rohitha N	Jr. Engineer	70,323	31,821	7,032	-	-	-	-	5,626	6,329	1,21,131
16	Roopesh Kumar P	Account Superintendent	82,857	37,493	8,286	-	-	547	8,029	-	-	1,37,212
17	Santhosh Kumar C	FDA	52,098	23,575	5,210	-	-	-	-	5,729	6,445	93,057
18	Shivaraju S A	Asst. Executive Engineer	1,54,097	69,728	15,410	-	-	-	-	45,516	9,871	2,94,822
19	Suresh M R	SDA	41,162	18,626	4,117	-	-	-	-	5,677	6,387	75,969
20	Suresha B N	MANAGER - Admn	1,26,968	57,453	12,697	-	-	-	-	20,897	9,523	2,27,538
21	Suresha Y	SDA	40,039	18,118	4,004	-	-	-	-	5,523	6,213	73,897
22	Sustma U K	EXECUTIVE ASST- MD&CEO	91,612	41,455	9,161	-	-	-	-	7,329	8,245	1,57,802
23	Vinay B M	Asst. Engineer	80,903	36,605	8,090	-	-	-	-	14,016	6,387	1,46,005
	Grand Total		27,46,897	11,11,567	2,46,376	-	-	13,481	36,958	3,04,332	1,22,000	45,83,611

Davanagere Smart City Limited

Statement of Salary and Allowance for Year 2018-19 Salary Details

Sl No	Name	Designation	Basic Pay	D.A	HRA	CCA	FSA	Entitlement	Charge Allow	EPF	Gross
1	Ashadh R Shariff	Managing Director	8,11,300	60,745	28,074	-	-	92,500	-	-	9,92,619
2	Satish M	Chief Engineer	3,81,800	14,318	30,544	1,887	-	15,800	-	-	4,44,349
3	Prabhavathi S	Chief Financial Officer	5,11,200	14,626	40,896	2,700	52,583	2,40,733	-	-	8,62,738
4	R Sevy Naik	Executive Engineer	97,800	44,254	9,780	-	-	2,400	5,446	-	1,59,680
5	Gangamma E	Audit Officer	1,02,800	-	8,224	-	400	3,950	6,466	-	1,21,840
6	Chandrashekhar S K	General Manager (Admn)	2,93,269	1,40,217	29,327	-	-	2,11,763	-	14,400	6,88,976
7	Gurupadaiah K M	Executive Engineer	3,67,200	1,71,948	36,720	-	-	28,800	-	-	6,04,668
8	Athira Thambi	Junior Urban Planner	5,10,787	55,076	11,240	-	-	33,200	-	9,000	6,19,303
9	Chandrashekhar N Savalgi	Asst. Executive Engineer	3,38,394	1,58,469	33,839	-	-	99,332	-	21,542	6,51,576
10	Chithra P S	First Division Assistant	1,75,650	82,251	17,565	-	-	19,200	-	21,600	3,16,266
11	Hemanth Kumar	Junior Engineer	2,41,800	1,13,232	24,180	-	-	19,200	-	21,600	4,20,012
12	Malatesh B	ICT Manager	2,75,400	1,28,961	27,540	-	-	47,400	-	21,600	5,00,901
13	Manjunatha K P	Social Development	81,639	40,003	8,164	-	-	14,144	-	7,200	1,51,150
14	Nettappa T	Audit Officer	1,57,600	75,814	15,760	-	-	25,938	-	12,600	2,87,712
15	Pradeep Kumar	Manager (Procurement)	2,89,800	1,35,702	28,980	-	-	47,400	-	21,600	5,23,482
16	Pramod P	Junior Engineer	2,41,800	1,13,232	24,180	-	-	19,200	-	21,600	4,20,012
17	Preetham S P	Junior Engineer	2,41,800	1,13,232	24,180	-	-	19,200	-	21,600	4,20,012
18	Preeti S Banni	Company Secretary	2,69,645	1,24,295	26,965	-	-	1,10,000	-	15,966	5,46,871
19	Ravikumar D L	Asst. Executive Engineer	28,100	13,769	2,810	-	-	8,300	-	1,800	54,779
20	Rohitha N	Junior Engineer	2,41,800	1,13,232	24,180	-	-	19,200	-	21,600	4,20,012
21	Santhosh Kumar C	First Division Assistant	1,75,650	82,251	17,565	-	-	19,200	-	21,600	3,16,266
22	Shivaraju S A	Asst. Executive Engineer	3,39,300	1,58,879	33,930	-	-	99,600	-	21,600	6,53,309
23	Sowjanya R	Executive Assistant	1,22,667	59,257	12,267	-	-	9,813	-	11,040	2,15,044
24	Suresh M R	Second Division Assistant	1,39,800	65,457	13,980	-	-	19,200	-	21,600	2,60,037
25	Suresha B N	Manager (Admn)	2,89,800	1,35,702	28,980	-	-	47,400	-	21,600	5,23,482
26	Suresha Y	Second Division Assistant	1,38,253	64,757	13,825	-	-	18,987	-	21,360	2,57,182
27	Sushma U K	Executive Assistant	60,000	27,150	6,000	-	-	4,800	-	5,400	1,03,350
28	Vinay B M	Assistant Engineer	2,75,400	1,28,961	27,540	-	-	47,400	-	21,600	5,00,901
	Grand Total		72,00,454	24,35,790	6,07,235	4,587	52,983	13,44,060	11,912	3,79,508	1,20,36,529

Davanagere Smart City Limited

Statement of Salary and Allowances for Year 2019-2020 as on (01-Apr-2019 to 31-Jan-2020)

Sl No	Particulars	Designation	Basic Pay	Dearness Allowance	Employee Contribution @12% PF	Entitlements	House Rent Allowance	National Pension Scheme	SFN/FPA	Total Earnings
1	Arun Kumar M	Company Secretary	2,89,813	1,53,864	18,000	1,18,213	28,981	-	-	6,08,871
2	Athira Thambi	Jr Urban Planner	1,40,500	71,937	9,000	41,500	14,050	-	-	2,76,987
3	Bharath Rai	Assistant Engineer	22,800	12,882	1,800	3,950	2,280	-	-	43,712
4	Chandrashekhar S K	GM (Admn)	4,05,750	2,14,733	18,000	2,89,500	40,575	-	-	9,68,558
5	Chithra P S	Executive Assistant-FDA	1,49,350	79,021	18,000	16,000	14,935	-	-	2,77,306
6	Gurupadaiah K M	Executive Engineer	3,14,400	1,66,404	-	24,000	31,440	-	-	5,36,244
7	Harshavardhan	Assistant Engineer	22,065	12,467	1,800	3,823	2,207	-	-	42,362
8	Hemanth Kumar	Jr. Engineer	2,06,600	1,09,316	18,000	16,000	20,660	-	-	3,70,576
9	Malatesh B	ICT Manager	2,35,200	1,24,467	18,000	39,500	23,520	-	-	4,40,687
10	Manjunatha K P	Social Development Officer	2,28,600	1,20,951	18,000	39,500	22,860	-	-	4,29,911
11	Pradeep Kumar	Manager (Procurement)	2,48,100	1,31,325	18,000	39,500	24,810	-	-	4,61,735
12	Pramod P	Jr. Engineer	2,06,600	1,09,316	18,000	16,000	20,660	-	-	3,70,576
13	Preetham S P	Jr. Engineer	2,06,600	1,09,316	18,000	16,000	20,660	-	-	3,70,576
14	Rai H N	Executive Engineer	23,621	2,657	-	1,471	5,251	-	-	33,000
15	Ravikumar D L	Asst. Executive Engineer	2,81,000	1,48,652	18,000	83,000	28,100	-	-	5,58,752
16	Rohitha N	Jr. Engineer	2,06,600	1,09,316	18,000	16,000	20,660	-	-	3,70,576
17	Santhosh Kumar C	Executive Assistant-Fda	1,49,350	79,021	18,000	16,000	14,935	-	-	2,77,306
18	Shivaraju S A	Asst. Executive Engineer	2,90,100	1,53,540	18,000	83,000	29,010	-	-	5,73,650
19	Siddesh KB	Asst. Engineer	36,774	20,777	3,600	6,371	3,677	-	-	71,199
20	Sowjanya R	Executive Asst-Md&Ceo	2,02,400	1,07,128	18,000	16,000	20,240	-	-	3,63,768
21	Sunil KV	DGM (ICT Project)	4,13,333	-	-	-	-	-	-	4,13,333
22	Suresha B N	Manager (Admini)	2,48,100	1,31,325	18,000	39,500	24,810	-	-	4,61,735
23	Suresha Y	Executive Assistan-Sda	1,18,200	62,538	18,000	16,000	11,820	-	-	2,26,558
24	Suresh M R	Executive Assistan-Sda	1,18,200	62,538	18,000	16,000	11,820	-	-	2,26,558
25	T Neltappa	Audit Officer	2,42,400	1,28,288	18,000	39,500	24,240	-	-	4,52,428
26	Vinay B M	Asst. Engineer	2,10,600	1,10,568	16,200	35,550	21,060	-	-	3,93,978
27	Ashaad R Shariff	Managing Director	4,10,000	24,395	-	46,250	-	-	-	4,80,645
28	Prabhavathi S	Chief Finance Officer	4,29,600	27,468	-	2,14,230	34,368	49,227	2,220	7,57,113
29	Sri B S Sridhar	Assistant Executive	7,19,219	54,037	-	72,799	50,978	-	12,165	9,09,198
30	Sri Ramesh S	Executive Engineer	4,20,316	30,760	-	9,587	33,625	-	-	4,94,288
31	Sri Sathis M	Chief Engineer	9,88,500	76,251	-	39,500	79,080	-	2,600	11,85,931
32	Vikrama Nayaka Palegara B C	Account Superintendent	55,413	6,234	-	5,352	4,433	8,631	-	80,063
Grand Total			82,40,104	27,51,492	3,56,400	14,19,596	6,85,745	57,858	16,985	1,35,28,180

ಅನುಬಂಧ-3 (ಉಪ್ಪುಳ್ಳ-ಧಾರವಾಡ)

ಕ್ರ. ಸಂ	ಹೆಸರು	ಪದನಾಮ	27.02.2020 ರವರೆಗೆ ಪಾವತಿಸಿದ ಮೊತ್ತ (ರೂ. ಗಳಲ್ಲಿ)	ಪ್ರಸ್ತುತ ಪಾವತಿಸುತ್ತಿರುವ ಮೊತ್ತ (ರೂ. ಗಳಲ್ಲಿ)
1	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	5,04,573.00	87,448.00
2	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	2,27,591.00	
3	ಶ್ರೀ. ಸುಬ್ರಹ್ಮಣ್ಯ ಶೇಖರಪ್ಪ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	1,42,306.00	
4	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	8,12,069.00	80,108.00
5	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಸಹಾಯಕ ವ್ಯವಸ್ಥಾಪಕರು (ತಾಂತ್ರಿಕ)	19,66,363.00	130,372.00
6	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಪ್ರತಿಷ್ಠೆ ಅಧಿಕಾರಿಗಳು	25,02,383.00	92,906.00
7	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ	4,11,933.00	
8	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಪ್ರತಿಷ್ಠೆ ಅಧಿಕಾರಿಗಳು	13,80,414.00	55,495.00
ಗುತ್ತಿಗೆ ಆಧಾರದ ಮೇಲೆ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಅಧಿಕಾರಿಗಳು				
9	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಕಂಪನಿ ಕಾರ್ಯನಿರ್ವಹಣಾಧಿಕಾರಿಗಳು	4,80,000.00	
10	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ವ್ಯವಸ್ಥಾಪಕರು	4,40,421.00	34,718.00
11	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ವ್ಯವಸ್ಥಾಪಕರು (ತಾಂತ್ರಿಕ)	7,65,000.00	50,000.00
12	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ವ್ಯವಸ್ಥಾಪಕರು (ತಾಂತ್ರಿಕ)	4,50,000.00	50,000.00
13	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ವ್ಯವಸ್ಥಾಪಕರು	6,65,000.00	40,000.00
14	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	2,45,000.00	35,000.00
15	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	2,45,000.00	35,000.00
16	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	2,10,000.00	35,000.00
17	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ಜಂಟಿ)	2,45,000.00	35,000.00
18	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ಜಂಟಿ)	74,000.00	
19	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ಜಂಟಿ ವ್ಯವಸ್ಥಾಪಕರು	1,75,000.00	25,000.00
20	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	2,00,000.00	25,000.00
21	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	1,75,000.00	25,000.00
22	ಶ್ರೀ. ಎ. ಹೆಚ್.ಎಸ್. ಶೇಖರಪ್ಪ	ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	1,75,000.00	25,000.00

ಹೊರ ಗುತ್ತಿಗೆ ಆಧಾರದ ಮೇಲೆ (ಕಿಯೋನಿಕ್ಸ್, ಬಿಜೆನ್ಸಿ ಮುಖಾಂತರ) ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಸಿಬ್ಬಂದಿಗಳು				
23	ಕೆ. ಅನಿತಾ. ಜ್ಯೋತ್ಸನವರ	ಜಗದ್ ವಿವಾಹ ಕಲ್ಪರು		
24	ಕೆ. ವಾಣೀಶ್. ವಜ್ರಗಲಿ	ಪರಿಸರ ಅಭಿವೃದ್ಧಿಕರಣ		
25	ಶ್ರೀ. ಶಿವಾಚಾರ್ಯ. ವಜ್ರಾಂಜನ	ಶಿಕ್ಷಣ ಸಹಾಯಕರು		
26	ಶ್ರೀಮತಿ. ಕುಮಾರ್. ಎಂ. ಜಯಗೌಡ	ಕಂಪ್ಯೂಟರ್ ಆಪರೇಟರ್		
27	ಶ್ರೀಮತಿ. ಶಾರದಾ. ಆರ್. ಅಂಗಡಿ	ಕಂಪ್ಯೂಟರ್ ಆಪರೇಟರ್		
28	ಶ್ರೀ. ಹೇಮನಗೌಡ. ಸಾಬೀಲ	ಬ್ರಿಟಿಷ್ ವರ್ಕ್ ಸಹಾಯಕರು	30,75,542.00	3,05,939.00
29	ಶ್ರೀ. ಮಲ್ಲಿಕಾರ್ಜುನ. ಸಾಬೀಲ	ಬ್ರಿಟಿಷ್ ವರ್ಕ್ ಸಹಾಯಕರು		
30	ಶ್ರೀ ಮಂಜುನಾಥ ಶಾಂತಗೌರಿ	"ಡಿ" ಗೂಡ್ ಸಿಬ್ಬಂದಿ		
31	ಶ್ರೀ ಸಂಗಯ್ಯ ಕಂಟೆನಗೌಡರ	"ಡಿ" ಗೂಡ್ ಸಿಬ್ಬಂದಿ		
32	ಶ್ರೀಮತಿ ರೇಣುಕಾ ಹೊಸಮನಿ	"ಡಿ" ಗೂಡ್ ಸಿಬ್ಬಂದಿ		
ಒಟ್ಟು ಮೊತ್ತ			1,55,57,595.00	11,66,986.00

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ಸ್ಮಾರ್ಟ್‌ಸಿಟಿ ಲಿ., ಹುಬ್ಬಳ್ಳಿ

७०५३५४

[illegible]

ಕ್ರ. ಸಂ	ಹೆಸರು	ಹುದ್ದೆ	ಅಪಧಿಯ ವಿವರ	ಮೂಲವೇತನ	ಹುಟ್ಟು ಭತ್ಯೆ	ಮನೆಬಾಡಿಗೆ	ನಗರ ಪರಿಹಾರ ಭತ್ಯೆ	ಇತರೆ	ಮಾಸಿಕ ಒಟ್ಟು ವೇತನ	ಈವರೆಗೆ ಪಾವತಿಸಿದ ಒಟ್ಟು ವೇತನ
7	ಶ್ರೀ ರಾಘವೇಂದ್ರ ಕೇಡ್	ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಧಿಯಂತರರು	18-Dec Jan 19 to Sep 19 (9 months) DA/HRA Arrears Oct 19 to Nov 19 (2 months) 19-Dec	28100 28100 28100 28100 28100	12645 12645 21840 15877 15877	4496 4496 13125 4496 5620	350 350 350 350	0 0 0 0	30884 45591 34965 48823 49947	30884 410319 34965 97646 623761
8	ಶ್ರೀಮತಿ ಮಮತಾ ಎಸ್	ಆಡಳಿತ ವ್ಯವಸ್ಥಾಪಕರು	18-Jul Aug 18 to Sep 19 (14 months) DA/HRA Arrears Oct 19 to Dec 19 (3 months) 19-Feb	24000 24000 24000 24000 14079	10380 10380 13560 6336	4800 4800 0 4800 6096	400 400 400 450	0 0 800 26961	34473 39580 43560 26961	34473 554120 28561 130680 747834
9	ಶ್ರೀ ಕೇಷವ್ ಕೆ. ಶೆಟ್ಟಿ	ಲೆಕ್ಕ ಅಧಿಕಾರಿ	March 19 to Sep 19 (7 months) Salary/DA Arrears Oct 19 to Nov 19 (2 months) 19-Dec 17-Dec	14079 198048 14079 29411 22800	6336 11919 7955 3309 9861	6096 0 6096 10808 4560	450 450 450 350	0 0 0 0	26961 209967 28580 43978 23027	8697 188727 209967 57160 508529
10	ಶ್ರೀ ಶಬರಿಬ್ ಬ.ಪಟ್ಟಾನ್	ಐ.ಪಿ.ಒ. ವ್ಯವಸ್ಥಾಪಕರು (ಸಾಬ್‌ವೇಲ್)	Jan 18 to Feb 19 (14 months) 19-Mar April 19 to Sep 19 (6 month) DA/HRA Arrears Oct 19 to Nov 19 19-Dec	22800 22800 22800 22800 24000 24000	9861 9861 9861 9861 13560 13560	4560 4560 4560 4560 12945 3840	350 350 350 350 350 350	0 0 0 0 800 800	23027 37571 40461 38371 43350 42550	23027 525994 40461 230226 43350 85100 43510 991668

ಕ್ರ. ಸಂ	ಹೆಸರು	ಹುದ್ದೆ	ಅವಧಿಯ ವಿವರ	ಮೂಲವೇತನ	ತುಟ್ಟ ಭತ್ಯೆ	ಮನೆಬಾಡಿಗೆ	ನಗರ ಪರಿಹಾರ ಭತ್ಯೆ	ಇತರೆ	ಮಾಸಿಕ ಒಟ್ಟು ವೇತನ	ಈವರೆಗೆ ಪಾವತಿಸಿದ ಒಟ್ಟು ವೇತನ
11	ಶ್ರೀ ನಮಿತಾ ಹೆಚ್	ಸಹಾಯಕ ಅಭಿಯಂತರರು	17-Dec	22800	9861	4560	350	0	20603	20603
			Jan 18 to Feb 19 (14 months)	22800	9861	4560	350	0	37571	525994
			19-Mar	22800	9861	4560	350	2839	40410	40410
			April 19 to Sep 19 (6 month)	22800	9861	4560	350	800	38371	230226
			DA/HRA Arrears		30375	12945			43320	43320
			Oct 19 to Nov 19	24000	13560	3840	350	800	42550	85100
12	ಹೆ. ಕುಶೀಲಾ ಲುಕ್ಮಿನ್ಯಾ	ಸಹಾಯಕ ಅಭಿಯಂತರರು	19-Dec	24000	13560	4800	350	800	43510	43510
									989163	989163
			17-Dec	17650	7634	3530	350	0	17874	17874
			Jan 18 to Dec 18 (12 months)	17650	7634	3530	350	0	29164	349968
			19-Jan	24000	10800	3840	350	12448	51438	51438
			Feb 19 to Sep 19 (8 month)	24000	10800	3840	350	0	38990	311920
13	ಶ್ರೀ ಸಂದೇಶ್ ಕೆ.ಕಾಂಜಾನ	ಸಹಾಯಕ ಅಭಿಯಂತರರು	DA/HRA Arrears		28221	11776			39997	39997
			Oct 19 to Nov 19	24000	13560	3840	350	0	41750	83500
			19-Dec	24000	13560	4800	350	0	42710	42710
									897407	897407
			17-Dec	17650	7634	3530	350	0	18815	18815
			Jan 18 to Dec 18 (12 months)	17650	7634	3530	350	0	29164	349968
14	ಶ್ರೀ ಅನಂತ್ ಶಂಕರ್	ಸಹಾಯಕ ಅಭಿಯಂತರರು	19-Jan	24000	10800	3840	350	12448	51438	51438
			Feb 19 to Sep 19 (8 month)	24000	10800	3840	350	0	38990	311920
			DA/HRA Arrears		28231	11776			40007	40007
			Oct 19 to Nov 19	24000	13560	3840	350	0	41750	83500
			19-Dec	24000	13560	4800	350	0	42710	42710
									898358	898358
15	ಶ್ರೀ ಅನಂತ್ ಶಂಕರ್	ಸಹಾಯಕ ಅಭಿಯಂತರರು	18-Dec	24000	10800	3840	350	0	7546	7546
			Jan 19 to Sep 19 (9 months)	24000	10800	3840	350	0	38990	350910
			DA/HRA Arrears		18186	10715			28901	28901
			Oct 19 to Nov 19 (2 months)	24000	13560	3840	350	0	41750	83500
			19-Dec	24000	13560	4800	350	0	42710	42710
									513567	513567

[illegible]


[illegible]

Staff Position & Expenditure per month

Sl	Name	Designation	Source	Salary Allowances			
				Salary	Other allowance	Vehicle	Total Per month Rs.
I	MANAGERIAL						
1	Chidananda S Vatare	M.D/CEO	Govt	Addl Charge	9000	0	9000
2	Vacant	JMD	Govt	0	0	0	0
II	ADMINISTRATION						
3	Vacant	GM(Adm)	Contract				0
4	Rathnakara M.K	AGM(Adm)	Contract	60284	3000	0	63284
III	FINANCE						
5	Avinash K.R.	CFO	Govt	Addl Charge	0	0	0
6	Thimmappa K.R	AO	Govt	64576	2000	0	66576
7	Krishnamurthy N	A/S	Govt	52909	1500	0	54409
8	Lakshmi H.N	A/S	Govt	37487	1000	0	38487
9	Vacant	FDA	Govt	0	0	0	0
IV	COMPANY AFFAIRS						
10	Muralidharan D	CS	Contract	74400	0	0	74400
V	TECHNICAL						
11	Shivakumar K P	CE	Govt	113168	0	30000	143168
12	Vijayakumar A.V	EE	Govt	102874	0	30000	132874
13	Krishnappa M	EE	Govt	102874	0	30000	132874
14	Pradeep Kumar B	SUP	Contract	75506	6000	0	81506
15	Priyadarshini H.S	AEE	Govt	64276		25000	89276
16	Pranesh P.T	AEE	Govt	92537		25000	117537
17	Shivalingaiah HC	AEE	Govt	82749		25000	107749
18	Chidambara Rao K	AEE	Contract	62284		25000	87284
19	Shashidhar S.M	AEE (Ele)	Contract	62284		25000	87284
20	Bharath B.J	AE(civil)	Contract	57863	3000	0	60863
21	Chethan S.P	AE(civil)	Contract	57863	3000	0	60863
22	Ashwin A.N	AE(civil)	Contract	57863	3000	0	60863
23	Halesh S	AE(civil)	Contract	56472	3000	0	59472
24	Kavana T.D	AE(civil)	Contract	51300	3000	0	54300
25	Honna Kumar M E	AE(civil)	Contract	45050	3000	0	48050
26	Sharath Kumar H R	AE(civil)	Contract	45050	3000	0	48050
27	Kiran UL	AE(civil)	Contract	45050	3000	0	48050
28	Abhilash B	AE(Ele)	Contract	56472	3000	0	59472
29	Apoorva S V	AE(Ele)	Contract	45050	3000	0	48050
30	Vijaya A	GIS Analyst	Contract	39850	1500	0	41350


Sl	Name	Designation	Source	Salary	Other allowance	Vehicle	Total Per month Rs.
31	Kotresh A S	JE (Civil)	Contract	35400	2000	0	37400
32	Varun S Karigar	JE (Civil)	Contract	35400	2000	0	37400
33	Ranganath S	JE (Civil)	Contract	35400	2000	0	37400
V IT STAFF							
34	Vacant	DGM IT	Contract				0
35	Raghunandan C	Mgr (SW)	Contract		51300	1500	52800
VI EXECUTIVE ASST							
36	Shilpa M	EA (Adm)	Contract		36701	1000	37701
37	Shalini L	EA (Comp)	Contract		36701	1000	37701
38	Deepika Pawar H.S	EA (Comp)	Contract		36701	1000	37701
39	Kannika P	EA (Acct)	Contract		32300	1000	33300
40	Basavaraj P M	EA (Tech)	Contract		32300	1000	33300
41	Vedamurthy K M	EA (Tech)	Contract		32300	1000	33300
VII OUTSOURCE							
1	Megha HN	DEO	Outsourc		17240	0	17240
2	Geetha S	D'Group	Outsourc		14468	600	15068
3	Sagar N	D'Group	Outsourc		14468	600	15068
4	Dharshan S	D'Group	Outsourc		14468	600	15068
5	Savitha N	D'Group	Outsourc		14468	600	15068
Total							2330606

Details of source	Sanctioned	working	Vacant
1. Government	13	11	2
2. On Contract	28	26	2
Total against Sanctioned	41	37	4
3. Out-source	5	5	0
Actual working	46	42	4


 Managing Director
 Shivamogga Smart City Ltd.,
 Shivamogga.

ANNEXURE-3A		
Other Allowances given to MD		
Sl. No.	Particulars	Amount (Rs.)
1	Home Orderly Allowance	6500
2	Mobile Phone Allowance	1500
	Total	8000

ವಿ.ಸೂ: ಶಿವಮೊಗ್ಗ ಮಹಾನಗರ ಪಾಲಿಕೆಯ ಆಯುಕ್ತರೇ, ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿ. ಎಂ.ಡಿ ಆಗಿರುವುದರಿಂದ ಅವರ ವೇತನ ಭತ್ಯೆಗಳು ಮಹಾನಗರ ಪಾಲಿಕೆಯಿಂದಲೇ ಭರಿಸಲ್ಪಡುತ್ತಿದೆ.


 Managing Director
 Shivamogga Smart City Ltd.,
 Shivamogga.

Tumakuru Smart City Limited

Annexure - III

Staff Details With Name, Designation, Salary and Other allowances

Sl No	Name	Designation	Contract/ Deputation	Basic Pay	Entitlement
1	Sri. T. Bhoobalan. I.A.S.	Managing Director & Chief Executive Officer (On Concurrent Charge)	Commissioner, Tumkur City Corporation	5078 (Charge Allowance)	
2	Sri.B Siddagangappa	Chief Engineer	Deputation from Govt. of Karnataka	121000	
3	Sri. P N Swamy	General Manager (Admin)	On Contract	42150	15197
4	Sri. K A Srinivasa	Chief Finance Officer	Deputation from Tumkur City Corporation	11160 (Charge Allowance)	-
5	Sri. K S Nagendra	Superintendent Engineer	On Contract	50000 (Consolidated Salary)	Hired Vehicle & Rs. 1750/-
6	Sri. Basavaraje Gowda	Executive Engineer	Deputation from Karnataka State Financial Corporation.	97100	
7	Sri. Murali B S	Company Secretary	On Contract	30400	11483
8	Sri. Shivakumar H M	Assistant Executive Engineer (Civil)	Deputation from PWD	74400	7300
9	Sri. Vinay Raj T R	Assistant Executive Engineer (Civil)	On Contract	29500	8129
10	Kum. Rashmi S R	Assistant Executive Engineer (Civil)	On Contract	29500	7784
11	Sri. Ravivarma Kumar C	Assistant Engineer	On Contract	24000	3499
12	Sri. Ashwin R	ICT Manager - Networking	On Contract	24000	3699
13	Kum. Dattasmita H V	ICT Manager - Software	On Contract	24000	3200
14	Sri. Manjunath S B	Manager	On Contract	25300	3649
15	Sri. Dhananjay K	Audit Officer	Deputation from State Accounts	44200	
16	Sri. B K Venkateshan	Audit Officer	On Contract	25300	3685
17	Smt. Vijay R	Accounts Superintendent	Deputation from State Accounts	42000	3698

ಬೆಂಗಳೂರು ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್ ಕಛೇರಿಯ ಅಧಿಕಾರಿ ಹಾಗೂ ಸಿಬ್ಬಂದಿಗಳ ತಿಂಗಳ ವೇತನದ ವರದಿ			
ಕ್ರಮ ಸಂಖ್ಯೆ	ಹೆಸರು	ಹುದ್ದೆಯ ಹೆಸರು	ವೇತನ
1	ಶ್ರೀಮತಿ.ಹೆಸ್ಟಿಬಾ ರಾಣಿ ಕೋಲಾಪಾಟಿ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	1,17,453.00
2	ಶ್ರೀ. ಶ್ರೀನಿವಾಸ್ ಹೆಚ್.ಎನ್	ಮುಖ್ಯ ಅಭಿಯಂತರರು	1,38,090.00
3	ಶ್ರೀ.ಶಿವಕುಮಾರ್ ಒಡೆಯರ್	ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	1,46,493.00
4	ಶ್ರೀ.ಕೋದಂಡ	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	83,305.00
5	ಶ್ರೀ.ಗೋಪಾಲ ರೆಡ್ಡಿ	ಸಹಾಯಕ ಅಭಿಯಂತರರು	58,893.00
6	ಶ್ರೀ.ನಂದೇಶ್ ಶೆಟ್ಟಿ	ಸಹಾಯಕ ಅಭಿಯಂತರರು	70,119.00
7	ಶ್ರೀ.ಶ್ರೀನಿವಾಸ	ಸಹಾಯಕ ಅಭಿಯಂತರರು	1,01,376.00
8	ಶ್ರೀಮತಿ.ಪದ್ಮಾವತಿ ಕೆ.ಎನ್	ಲೆಕ್ಕಾಧೀಕ್ಷಕರು	68,428.00
11	ಕು. ರುಕ್ಮಿಣಿ ಬಿ.ಎಂ	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು Salary paid by BBMP	38,097.00
12	ಶ್ರೀ. ರಾಜು	ನಾಲ್ಕನೇ ದರ್ಜೆ ನೌಕರರು Salary paid by BBMP	34,000.00
13	ಶ್ರೀ. ಶಿವಲಿಂಗೇಗೌಡ	ನಾಲ್ಕನೇ ದರ್ಜೆ ನೌಕರರು	40,205.00
14	ಶ್ರೀ ರಾಜಣ್ಣ	ಜಾಲಕರು Salary paid by BBMP	43,473.00
15	ಶ್ರೀ. ನಾರಾಯಣ	ಜಾಲಕರು Salary paid by BBMP	36,450.00
ಹೊರಗುತ್ತಿಗೆ ಮೇಲೆ ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಸಿಬ್ಬಂದಿಯ ವೇತನ			
16	ಶ್ರೀಮತಿ. ಸುಜಿತ್ತಾ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರ ಆಪ್ತ ಸಹಾಯಕರು	42,064.00
17	ಶ್ರೀ. ಮಹೇಶ್	ಮುಖ್ಯ ಅಭಿಯಂತರರ ಆಪ್ತ ಸಹಾಯಕರು	42,064.00
18	ಕು. ಅನ್ನಪೂರ್ಣ	ಗಣಕ ಯಂತ್ರ ನಿರ್ವಹಕರು	21,086.00
19	ಶ್ರೀಮತಿ ವಸಂತ	ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿ	12,200.00
20	ಶ್ರೀಮತಿ.ಯಕ್ಕಮ್ಮ	ಸ್ವಚ್ಛತಾ ಸಿಬ್ಬಂದಿ	12,200.00
21	ಶ್ರೀ.ಶಂಕರ್	ಕಾವಲುಗಾರರು	10,000.00
22	ಶ್ರೀ ಲಕ್ಷ್ಮಣ	ಕಾವಲುಗಾರರು	10,000.00
23	ಶ್ರೀ.ಮಂಜುನಾಥ್ ಡೆಲಾರ್	ಡಿ.ಜಿ.ಎಂ.ಐ.ಟಿ	75,000.00
24	ಶ್ರೀಮತಿ ಶಗುನ್ ಭಾರದ್ವಾಜ್	ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ	60,000.00